

राष्ट्रीय प्रौद्योगिकी संस्थान हमीरपुर

हमीरपुर (हि.प्र.) - 177 005 (भारत)

[भारत सरकार शिक्षा मंत्रालय के तहत एक राष्ट्रीय महत्व का संस्थान]

NATIONAL INSTITUTE OF TECHNOLOGY HAMIRPUR

HAMIRPUR (H.P.) - 177 005 (INDIA)

[An Institute of National Importance under Ministry of Education (Shiksha Mantralaya)]

MINUTES OF 36th MEETING OF BUILDING & WORKS COMMITTEE HELD ON 19th SEPTEMBER 2024 AT 11:00 A.M THROUGH ONLINE MODE IN THE BOARD ROOM, GROUND FLOOR, ADMINISTRATIVE BUILDING, NATIONAL INSTITUTE TECHNOLOGY, HAMIRPUR (HP).

The following attended the meeting:-

1. Prof. H.M. Suryawanshi Ex-Officio Chairman

Director

National Institute of Technology Hamirpur (H.P)

2. Ms. Veena Dunga Member

Deputy Secretary (NITs)

Government of India

Ministry of Education (Shiksha Mantralaya)

3. Mr. N.S Bisht Member

Deputy Secretory (IFD)

Government of India

Ministry of Education (Shiksha Mantralaya)

4.. Dr. Rakesh Sehgal Member

Professor

Mechanical Engineering Department

Nominee of BOG

National Institute of Technology Hamirpur (H.P)

5. Er. Manoj Kumar Member

Superintending Engineer (Civil)

CPWD, Shimla

6. Prof. Ravi Kumar Member

Dean (Planning & Development)

National Institute of Technology Hamirpur (H.P)

7. Dr. Archana Santosh Nanoty

Member Secretary

Registrar

National Institute of Technology Hamirpur (HP)

At the outset, the Member Secretary welcomed Hon'ble Chairman and the members of Building and Works Committee. Thereafter, the agenda was taken up for deliberation by Member Secretary with the permission of Hon'ble Chairman, BWC.

PART-I

COMMENTS, CONFIRMATION AND ATR ITEMS

BWC/MIN/35/2023-12/35.1:

Comments received after circulation of minutes of 35th meeting of BWC:-None

RESOLUTION

BWC noted the comments received on the minutes of 35th BWC

BWC/MIN/35/2023-12/35.2:

CONFIRMATION OF MINUTES OF 35thMEETING OF BWC.

RESOLUTION

BWC confirmed the minutes of 35th meeting of BWC.

<u>ITEM NO.35.3:</u> PROGRESS/ACTION-TAKEN REPORT ON THE DECISIONS OF 35thBWC MEETING.

The progress /action taken report on the resolution /decision of the 36thBWC meeting is as follows:-

| Sr. | Item | Agenda | Resolution of 35 th | Progress / Action Taken | Resolution of |
|------|--------|----------------------|--------------------------------|------------------------------|----------------------|
| No. | No. | 1.9 | BWC | Report | 36 th BWC |
| 1,0. | 1,00 | э. | | • | |
| 1. | 23.12 | Construction of | The BWC noted | | The BWC |
| | | Hostels for OBC | the action taken | BWC, the case was | noted the |
| | | Boys and Girls | and directed for | followed up with Ministry | action taken. |
| | | (SH:- C/O Hostel | follow up with the | of Social Justice | |
| | | for OBC Girls). | Ministry of Social | Empowerment vide letter | |
| | | | Justice | No. | |
| | | 5 20 | Empowerment. | NIT/HMR/CC/DB/OBC/ | |
| | | | | Hostel/2024/5699-5701 | |
| | | Amounting to | | dated 21/03/2024 & No. | |
| | Ð | Rs.426.33 Lakh. | | 1045-47 dated 09/07/2024. | |
| | | | | The funds are still awaited. | 4.1 |
| 2. | 28.5.i | Construction of | The BWC noted | The work has been awarded | The BWC |
| | | upcoming Girls | the action taken. | vide letter No. 327 dated | |
| | | Hostel Six storeyed | | 09/05/2023 to the | action taken |
| | | (G+5) (300 seated) | | agency Sh. Dinesh Kumar | and directed |
| | | at NIT Hamirpur | | by CPWD. The physical | to conduct |
| | | Location-in-front of | | progress is 38%and | regular |
| | | Parvati Girls Hostel | | financial progress 28.24% | meetings |
| | | at NIT | r - 2 ₀₀ | with respect to A/A & E/S | |
| | | Hamirpur(HP). | 20 50 | amount as per Form-65 | to review |
| | | | | submitted by the CPWD | pace of work. |
| | | Amounting to Rs. | a a | vide letter No. 1292 dated | |
| | | 1653.00 Lakh. | | 12/08/2024. | |
| | | | ` ` ` | | |



Page 2

| | | Construction of upcoming Boys Hostel Sixstoreyed (G+5) (150 seated) at NIT Hamirpur Location-Adjacent to Kailash Boys Hostel at NIT Hamirpur(HP). Amounting to Rs. 947.00 Lakh. | | The work has been awarded vide letter No. 4062 dated 22/03/2023 to the agency M/s Synergy Thrislington by CPWD. The physical progress is 35%financial progress 33.41% with respect to A/A & E/S amount as per Form-65 submitted by the CPWD by the CPWD vide letter No. 1292 dated 12/08/2024. | |
|----|---------|--|---|--|--|
| 3. | 30.5.21 | Providing UPS connection to IP based CCTV Camera's along the road. Amounting to Rs. 15.00 Lakh. | The BWC noted the action taken and directed to prepare a fresh estimate due to price index escalation. | As directed in 35 th BWC, the fresh estimate of providing outdoor surveillance system and UPS supply has been prepared and will be put up as a new work. Hence, the item may be dropped. | The BWC noted the action taken and decided to drop the item. |
| 4. | 30.5.24 | Providing outdoor IP based CCTV Camera (Surveillance System) from Gate NoII to Kailash Boys Hostel along the road side for the hostel areas. Amounting to Rs. 24.48 Lakh. | The BWC noted the action taken and directed to prepare a fresh estimate due to price index escalation. | As directed in 35 th BWC, the fresh estimate of providing out door surveillance system and UPS supply has been prepared and will be put up as a new work. Hence, the item may be dropped. | The BWC noted the action taken and decided to drop the item. |
| 5. | 30.5.25 | AMC Of surveillance System and Network Passive items. Amounting to Rs. 10.00 Lakh. | The BWC noted the action taken and directed to prepare a fresh estimate while considering AMC and installation separately and put up to the next BWC. | As directed in 35 th BWC a fresh estimate while considering AMC and installation separately has been prepared in line with price index escalation and will be put up as a new work. Hence, the item may be dropped. | The BWC noted the action taken and decided to drop the item. |
| 6. | 31.5.1 | Construction of One New Boys Hostel six storeyed (G+5) with a capacity of 700 students at NIT Hamirpur including | the action taken and directed to hold a meeting with CPWD to resolve the | The work has been approved in the 40 th meeting of FC & 48 th meeting of BoG vide letter No. 427-30 & 310-312 dated 05/01/2023 respectively. Further, DPR | The BWC noted the action taken. |

Albri

| | | development works and internal external electrical works. Amounting to Rs. 5549.15 Lakh. | | is still awaited from the CPWD for the approval of Ministry of Education to execute the same through HEFA. | |
|----|--------|---|--|---|---|
| 7. | 31.5.2 | Construction of New Lecture Hall Complex of six storeyed (G+5) with 22 number of lecture hall (capacity of 120 Nos. seater each) including furniture works for Lecture Hall at NIT Hamirpur (HP). Amounting to Rs. 5836.13 Lakh. | and directed to hold a meeting | The work has been approved in the 40 th meeting of FC & 48 th meeting of BoG vide letter No. 427-30 & 310-312 dated 05/01/2023 respectively. Further, DPR is still awaited from the CPWD for the approval of Ministry of Education to execute the same through HEFA. | The BWC noted the action taken. |
| 8. | 31.5.3 | Construction of Overhead water storage tank with increased capacity of 2 lakh liters at NIT Hamirpur (HP). Amounting to Rs. 148.51 Lakh. | hold a meeting | The work has been approved in the 40 th meeting of FC & 48 th meeting of BoG vide letter No. 427-30 & 310-312 dated 05/01/2023 respectively. Further, DPR is still awaited from the CPWD for the approval of Ministry of Education to execute the same through HEFA. | The BWC noted the action taken. |
| 9. | 31.5.4 | Providing fire alarm & firefighting system in Computer Science Engineering & Mechanical Engineering Department. Amounting to Rs. 45.08 Lakh. | The BWC noted the action taken and directed to expedite the process. | The work has been approved in the 40 th meeting of FC & 48 th meeting of BoG vide letter No. 427-30 & 310-312 dated 05/01/2023 respectively. Further, as directed in 35 th BWC, a meeting was conducted with CPWD officials and layout has been finalized. | The BWC noted the action taken and directed to conduct meeting with CPWD. |



| | | | | 41- | |
|-----|--------|---|--|--|---|
| 10. | 31.5.6 | Construction of unisex accessible toilets for Divyangjan under Swacch Bharat Mission and retrofitting of buildings at various location in NIT Hamirpur. Amounting to Rs. 50.27 Lakh. | The BWC noted the action taken and directed to expedite the process. | As directed in 35 th BWC, the location of toilets has been finalized by the committee and communicated to CPWD vide notification No. 734-38 dated 20/06/2024.The approved estimate submitted by CPWD seems to be high. Hence, optimized estimate along with drawings may be provided by the CPWD. | The BWC noted the action taken directed to conduct meeting with CPWD. |
| 11. | 32.5.1 | Construction of additional staff quarter Type-II 48 Nos. six storeyed (G+5) at NIT Hamirpur. Amounting to Rs. 1640.23 Lakh. | the action taken and directed to | The work has been approved in the 40 th meeting of FC & 48 th meeting of BoG vide letter No. 427-30 & 310-312 dated 05/01/2023 respectively. Further, DPR is still awaited from the CPWD for the approval of Ministry of Education to execute the same through HEFA. | The BWC noted the action taken. |
| 12. | 32.5.2 | Construction of additional staff quarter Type-III 96 Nos. six storeyed (G+5) at NIT Hamirpur. Amounting to Rs. 3564.30 Lakh. | the action taken and directed to | The work has been approved in the 40 th meeting of FC & 48 th meeting of BoG vide letter No. 427-30 & 310-312 dated 05/01/2023 respectively. Further, DPR is still awaited from the CPWD for the approval of Ministry of Education to execute the same through HEFA. | The BWC noted the action taken. |
| 13. | 32.5.4 | Construction of additional staff quarter Type-V 16 Nos. Four storeyed (G+3) at NIT Hamirpur. Amounting to Rs. 1425.96 Lakh. | the action taken and directed to | The work has been approved in the 40 th meeting of FC & 48 th meeting of BoG vide letter No. 427-30 & 310-312 dated 05/01/2023 respectively. Further, DPR is still awaited from the CPWD for the approval of Ministry of Education to execute the same through HEFA. | The BWC noted the action taken. |



| 14. | 32.5.5 | Construction of new Sewage Treatment Plant, 1 MLD capacity at NIT Hamirpur. Amounting to Rs. 704.05 Lakh. | The BWC noted the action taken and directed to hold a meeting with CPWD to resolve the issues. | The work has been approved in the 40 th meeting of FC & 48 th meeting of BoG vide letter No. 427-30 & 310-312 dated 05/01/2023 respectively. Further, DPR is still awaited from the CPWD for the approval of Ministry of Education to execute the same through HEFA. | The BWC noted the action taken. |
|-----|--------|--|---|--|--|
| 15. | 32.5.6 | Providing & fixing aluminum partition and aluminum doors at Mechanical Workshop and Central Block Hall No. 201 of NIT Hamirpur. Amounting to Rs. 9.76 Lakh. | | The work has been approved in the 40th meeting of FC & 48th meeting of BoG vide letter No. 427-30 & 310-312 dated 05/01/2023 respectively and tendering is under process. | The BWC directed to put items in reporting which are in the financial power of Director. |
| 16. | 32.5.7 | Renovation of Auditorium hall (SH: Providing and fixing wall paneling, vitrified tiles and duct insulation). Amounting to Rs. 14.69 Lakh. | The BWC noted the action taken and directed to prepare a fresh estimate and put up in the next BWC. | The work has been awarded vide letter No. 850-865 dated 05/06/2023. The work has been cancelled due to site complication. The revised estimate will be prepared and tendered as a new work. Hence, the item may be dropped. | The BWC noted the action taken and decided to drop the item. |
| 17. | 32.5.8 | Construction of 05 Nos. temporary booths at various locations at NIT Hamirpur. Amounting to Rs. 10.20 Lakh. | The BWC noted the action taken. | The work has been approved in the 40 th meeting of FC & 48 th meeting of BoG vide letter No. 427-30 & 310-312 dated 05/01/2023 respectively. As per request letter received from Estate Officer, there is no requirement of 05 Nos. temporary booths at present. Hence, the item may be dropped. | The BWC noted the action taken and decided to drop the item. |



| 10 | 22.50 | Danidia - 1 | TI DWG 4 1 | T1 1 1 | The Paris |
|-----|--------|--|---------------------|--|--------------------|
| 18. | 32.5.9 | Providing and | The BWC noted | The work has been | The BWC |
| | - | installation of | the action taken. | completed. | noted the |
| | V | damaged AC duct | | | action taken |
| | | insulation of | Ø | n. | and decided |
| | 2 | auditorium at NIT | 1 | | to drop the |
| | | Hamirpur. | | 6 V | item. |
| | | | | | μ |
| | | Amounting to Rs. | | No further action is | * |
| | | 2.70 Lakh. | | required. | |
| 19. | 33.5.3 | Providing LED | The BWC noted | The work has been | The BWC |
| | | street lights in the | the action taken. | completed. | noted the |
| | = | NIT campus | | | action taken |
| | | (Phase-III). | | | and decided |
| | | Amounting to Rs. | | No further action is | to drop the |
| | | 12.55 Lakh. | | required. | item. |
| 20. | 33.5.5 | Providing network | The BWC noted | The Wi-Fi work of all the | The BWC |
| | | passive items at | the action taken. | hostels is in progress and | noted the |
| | | Dhauldhar Hostel, | | Wi-Fi work in Academic | action taken |
| | | Mechanical | 5 | areas has been completed. | and decided |
| | | Engineering | | Hence, the item may be | to drop the |
| | | Department, | | dropped. | item. |
| | | Central Block and | | FF | |
| | | Auditorium. | ' | , | * * |
| | | | | | |
| | | Amounting to Rs. | | ^ | |
| | | 7.09 Lakh. | | JA | , E |
| 21. | 33.5.7 | Repair and | The BWC noted | The work has been | The BWC |
| 21. | 33.3.7 | maintenance of DG | the action taken. | completed and final bill | noted the |
| | | set 160 & 320 | the action taken. | under process. | action taken |
| | | KVA, fire pump & | 2 ¹⁰ 2 1 | under process. | and decided |
| | | cables. | | | to drop the |
| | - | Amounting to Rs. | 1 | No further action is | item. |
| | | 7.25 Lakh. | | required. | nem. |
| 22. | 33.5.8 | | The BWC noted | The work has been | The BWC |
| 22. | 33.3.0 | maintenance of | • | approved in the 40 th meeting | |
| | | electrical | the action taken. | of FC & 48 th meeting of | |
| | | installation of | a a | BoG vide letter No. 427-30 | put items in |
| | | various residential | | & 310-312 dated | reporting |
| | | and nonresidential | a a | 05/01/2023 respectively and | which are in |
| | | buildings. | | procurement through GeM | the financial |
| | | Amounting to Rs. | | is under process. | power of Director. |
| | | 18.90 Lakh. | | is under process. | Director. |
| 23. | 34.5.1 | Construction of | The BWC noted | Meeting was hald with | The DWG |
| 23. | J4.J.1 | mini tube well in | | Meeting was held with | The BWC |
| - | | | the action taken. | Chief Engineer, JSV in the | noted the |
| | | NIT Campus Hamirpur in Tehsil | | presence of S.E, E.E and | action |
| | | and District | | accordingly as agreed in | taken. |
| | | ACCOUNTS AND ACCOU | | the meeting, 33% of total | |
| | | Hamirpur. (SH:- | | amount has been deposited | |
| | | Drilling of 2 Nos. | | by NIT as advance and | |
| | 1 . | bore well along | | communicated vide letter 320-23 dated 08/05/2024 | e e |
| 1 | 1 | | i . | 1370-73 dated 08/05/2024 | I. |
| | | with pumping | | | |
| | | machinery). | | and work is in progress. | |
| | | 1 1 0 | * | | |



| 24. | 34.5.2 | Providing & | The BWC noted | The work has been | The BWC |
|------|---------|---|-------------------|---|--------------------------|
| | | installation of | the action taken. | approved in the 40 th | noted the |
| | n #0 | 4Nos. dedicated | | meeting of FC & 48 th | action taken |
| | , | bore well and | | meeting of BoG vide letter | and decided |
| | | submersible pump | a | No. 427-30 & 310-312 | to drop the |
| | | complete with | | dated 05/01/2023 | item. |
| | : | electric connection | | respectively. However | |
| | | and safety at | | Himgiri, Himadri | |
| | | Satpura, Himgiri, | ¥ | andUdaygiri Boys Hostel | |
| | | Himadri, | A) | have their dedicated bore | * |
| | | &Udaygiri Boys | × × | wells at present. Hence, | > 1 |
| | | Hostel NIT | | there is no requirement of | |
| | | Hamirpur. | | said work. Thus, the item | |
| | | | 9 | may be dropped. | |
| | | * | | | |
| | | Amounting to Rs. | . 8 | | |
| | | 27.88 Lakh. | | TI 4 - 1 ::4 - 1 | The BWC |
| 25. | 34.5.8 | Painting and | The BWC noted | The tender was invited | noted the |
| | | distempering of | the action taken. | vide letter No. 4275-86 | action taken |
| | | AmbikaGirls | 7 , | dated 22/12/2023on CPP | action taken and decided |
| | | Hostel at NIT, | | Portal, but cancelled due to administrative reasons | to drop the |
| | = | Hamirpur (HP). | | on dated 11/03/2024. The | item. |
| | | | | estimate of paintingalong | item. |
| | | * | 2 , 1 | with repair work will be | |
| | | | | prepared as a new item. | |
| | | to Da | 94 j | Hence, the item may be | |
| | 20 | Amounting to Rs. | , | dropped. | |
| | - x | 25.65 Lakh. | 1 | игорреа. | |
| 26. | 34.5.12 | Painting and | The BWC noted | The tender was invited | The BWC |
| 20. | 34.3.12 | distempering of | the action taken. | vide letter No. 926 dated | noted the |
| | | Neelkanth Boys | | 07/06/2023on CPP Portal, | action taken |
| | | Hostel at NIT, | | but cancelled due to | and decided |
| | | Hamirpur (HP). | 8 | administrative reasons on | to drop the |
| | | | | dated 19/04/2024. The | item. |
| | | 8 | | estimate of painting along | |
| | | | 4 | with repair work will be | |
| | | | | prepared as a new item. | |
| - | | Amounting to Rs. | | Hence the item may be | |
| | | 26.48 Lakh. | | dropped. | |
| | | | 0 V | m | The BWC |
| 27. | 34.5.13 | Painting and | | The tender was invited | The BWC noted the |
| | | distempering of | the action taken. | vide letter No. 4275-86 dated 22/12/2023on CPP | action taken |
| | | Himgiri Boys | | Portal, but cancelled due | and decided |
| | - | Hostel at NIT, | | to administrative reasons | to drop the |
| | | Hamirpur (H.P). | | on dated 11/03/2024. The | item. |
| | | , | | estimate of painting along | |
| | | | | with repair work will be | |
| | | | | prepared as a new item. | |
| | | | | Hence the item may be | |
| | | Amounting to Rs. | | dropped. | |
| 9 12 | | 44.71 Lakh. | | B B | |
| | | | | | |



| 28. | 34.5.15 | A/R & M/O of LWSS REC From river Beas in Tehsil &Distt. Hamirpur.(SH:-Providing and laying of MSERW pipe for rising main 1st& 2nd stage MSERW 150 mm dia)(Deposited work). Amounting to Rs. 63.63 Lakh. | The BWC noted the action taken. | Meeting was held with Chief Engineer, JSV in the presence of S.E, E.E and accordingly as agreed in the meeting, 33% of total amount has been deposited by NIT as advance and communicated vide letter No. 324-27 dated 08/05/2024 and work is in progress. | The BWC noted the action taken. |
|-----|---------|---|---------------------------------|---|---|
| 29. | 34.5.17 | Repair and maintenance including painting and distempering of Type-I Qtrs. at NIT Hamirpur. Amounting to Rs. 27.88 Lakh. | The BWC noted the action taken. | The work is in progress. However, stipulated time is over and contractor has requested to extend the time line to complete the work. No extension will be provided and necessary action is in process. | The BWC directed to put items in reporting which are in the financial power of Director |
| 30. | 35.5.1 | Installing a Grid-Interactive Solar Rooftop PV Power plant at NIT, Hamirpur on different buildings on the premises (For 2040 KWp) [One Year Interest 2023-24 from Corpus Fund & Financial Support from MNRE, GOI, if any. Amounting to Rs. 1323.26 Lakh. | and Renewable | The case was taken up with Nodal Agency of Himachal Pradesh, HimUrja, Shimla. As per their response it was communicated that there exist no such funding provision with ministry for CFTI/HEIs. The matter was later on discussed and deliberated in the 44 th meeting of FC & 52 nd meeting of BoG and directed to drop this item. The modified agenda will be put up as new item. | The BWC noted the action taken and decided to drop the item. |



PART-II

ITEM No. 36.4: REPORTING ITEMS

| Sr. | Work/ Agenda Item | Status of Work | Resolution of 36 th BWC |
|--------------|--|--|--|
| No. 1 | Providing power connection to workstations in newly established computation lab room No. 203 1 st Floor (Admin Block) NIT Hamirpur (H.P). | The work has been completed and the final bill is under process. | The BWC noted the action taken and decided to drop the item. |
| 2 | Amounting to Rs. 2.75 Lakh. | No further action is required. | |
| 2 | Painting and distempering of Type IV special (Block -B, C&D) Qtr. No.534 to 581) 48 Nos. Qtrs. Faculties Houses at NIT, Hamirpur (HP). Amounting to Rs. 23.98 Lakh. | The work has been completed but had shortcomings notified to contractor vide letter No. 872-74 dated 28/06/2024, which has been rectified by the contractor and final bill is under process. | The BWC noted the action taken. |
| 3 | Painting and distempering of Vindhyachal Boys Hostel at NIT, Hamirpur (HP). Amounting to Rs. 18.01 Lakh. | The work has been completed but had shortcomings notified to contractor vide letter No. 884-89 dated 28/06/2024, which has been rectified by contractor and final bill is under process. | The BWC noted the action taken. |
| 4 | Painting and distempering of Mani Mahesh Girls Hostel at NIT, Hamirpur (HP). Amounting to Rs. 18.17 Lakh. | 1 1 | The BWC noted the action taken. |
| 5 | Painting and distempering of Aravali Girls Hostel & Dhauladhar Boys Hostel at NIT, Hamirpur (HP). Amounting to Rs. 19.61 Lakh. | completed but had | The BWC noted the action taken. |



| 6 | Renovation of rooms & toilets in SatpuraHostel.(SH: Painting and distempering and repair work of Block-C international Hostel). | The work has been completed. | The BWC noted the action taken and decided to drop the item. |
|----|---|--|--|
| | Amounting to Rs. 10.61 Lakh. | No further action is required. | * |
| 7 | Painting and distempering of Type-IV special Block –A, Type-IV Block-D (Qtrs. No.444-449 and Type-III (Block-A) at NIT campus Hamirpur. Amounting to Rs. 16.49 Lakh. | The work has been completed but had shortcomings notified to contractorvide letter No. 919-24 dated 01/07/2024 which are to be rectified by contractor and accordingly the bill will be processed. | The BWC noted the action taken. |
| 8 | Renovation of ladies and gents toilets in Mathematics Department Ground Floor Admin Block at NIT Hamirpur(HP). Amounting to Rs. 5.99 Lakh. | The work has been completed. No further action is | The BWC noted the action taken and decided to drop the item. |
| | Amounting to Rs. 5.99 Lakii. | required. | |
| 9 | Providing, fixing & repairworks of residential buildings at NIT Hamirpur. | The work is in progress. | The BWC noted the action taken. |
| | Amounting to Rs. 24. 87 Lakh. | | |
| 10 | Providing, fixing & repair works of hostel buildings at NIT Hamirpur. | The work is in progress. | The BWC noted the action taken. |
| | Amounting to Rs. 24. 81Lakh. | | |
| 11 | AMC of 4 Nos. lifts installed at New Computer Centre & E- Class Room. | The A/A & E/S has been accorded vide letter No. 2856-58 dated 03/02/2023, but this item may be dropped. As fresh estimate has been prepared along with other 22 Nos. lifts for fresh | The BWC noted the action taken and decided to drop the item. |
| | Amounting to Rs. 8.43 Lakh. | tendering. | |
| 12 | Renovation of Class Room/Labs (Existing Room No. 201, 202, 203, 205 & 206) first floor and 112 A ground floor)in Admin Block NIT Hamirpur (HP).(SH: Civil & Electrical Work). | The work has been completed and final bill is under process. | The BWC noted the action taken and decided to drop the item. |
| | Amounting to Rs. 18.34 Lakh. | No further action is required. | |



| 3 | Supplying of various | completed. | The BWC noted the action taken and decided to drop the item. |
|---------------------------|---|--|--|
| | Amounting to its. 2 1.00 Z | No further action is required. | |
| 14. | Supplying of various items for repair and maintenance of hostel buildings. | The work has been completed | The BWC noted the action taken and decided to drop the item. |
| 2 20 24 34 34 | Amounting to Rs. 24.78 Lakh. | No further action is required. | |
| 15 | Special repair works of newly allotted residential houses at NIT Hamirpur. (SH: Estimate for miscellaneous urgent nature repair of almirahs and kitchen cupboards repair works at residential flat-regarding. | The work has been cancelled due to administrative reasons. | The BWC noted the action taken and decided to drop the item. |
| 16 | Amounting to Rs. 9.96 Lakh. Supplying of dustbins of different capacity for Garbage. | The work has been completed. | The BWC noted the action taken and decided to drop the item. |
| | Amounting to Rs. 21.90 Lakh. | No further action is required. | |
| 17 | Repairing of broken boundary wall at various locations in NIT Hamirpur. | The work has been completed. | The BWC noted the action taken and decided to drop the item. |
| | Amounting to Rs. 9.96 Lakh. | No further action is required. | |
| 18 | Renovation of children park near Shiv Mandir at NIT Hamirpur. | The work has been cancelled .Hence, the item may be dropped. | The BWC noted the action taken and decided to drop the item. |
| | Amounting to Rs. 7.00 Lakh. | | The BWC noted the |
| 19 | Development of manure pits at Various hostels. | accorded Vide letter No. 1236-38 dated 04/07/2023 and tendering through NIQ is | action taken. |
| | Amounting to Rs. 0.50 Lakh. | under process. | The Paris of the P |
| 20 | Development of garden area and fountains at various locations in NIT Hamirpur. | accorded vide retter 110 | to drop the item |
| | Amounting to Rs. 2.00 Lakh. | item may be dropped. | |



| 21 | Supply, installation, testing and commissioning (SITC) of IP based CCTV Cameras and network (Internet) passive item with 03 years comprehensive warranty in Student Activity Centre. Amounting to Rs. 16.92 Lakh. | The tender was invited vide letter No. 4093-4106 dated 08/12/2023on CPP Portal but cancelled due to implementation of Model Code of Conduct and now the tendering is under process. | The BWC noted the action taken. |
|-----|--|---|---|
| 22 | Providing roof top covering shed for Type-IV (CPWD Qtrs. 06 Nos.) top floor flat No. 442-443 to save the building. Amounting to Rs. 24.00 Lakh. | The work has been cancelled. | The BWC noted the action taken and decided to drop the item |
| 23 | Renovation of muffs and replacement of rusted street light connection board. Amounting to Rs. 12.85 Lakh. | The A/A & E/S has been accorded vide letter No. 1227-29 dated 04/07/2023 and tendering is under process. | The BWC noted the action taken. |
| 24 | Protection of Type-IV Block-A building affected by land slide during heavy rains at NIT Hamirpur. (SH: Proposed RCC wall for protection of Type-IV Qtrs.). Amounting to Rs. 18.92 Lakh. | The work has been completed and bill is under process. | The BWC noted the action taken. |
| 25. | Providing Industrial fans & exhaust fans in entrance at Satpura Hostel at NIT Hamirpur (H.P). | The A/A & E/S has been accorded vide letter No. 2695-98 dated 18/10/2023 and tendering is under process. | The BWC noted the action taken. |
| 26. | Amounting to Rs. 1.10 Lakh. Painting and distempering of Type –III (Block- C Qtrs. No 326-331, Warden residences) & Type –III, Block-D, Qtrs. No 332-343, in NIT Hamirpur (H.P). Amounting to Rs. 11.01 Lakh. | The A/A & E/S has been accorded vide letter No. 4338-40 dated 27/12/2023 and tendering is under process. | The BWC noted the action taken. |
| 27 | Providing and fixing M.S. Stair case in Type –V Special Qtrs. (C Block). Amounting to Rs. 1.35 Lakh. | The tender was invited vide letter No. 4758-73 dated 22/01/2024on CPP Portal but cancelled due to implementation of Model Code of Conduct and now the work has been retendered and technical bids opened on 22/08/2024. | The BWC noted the action taken. |



| 28 | Providing & fixing concertina coil | The said work was floated on | The BWC noted the |
|------|--|--|---|
| | fencing on existing Broken | CPP Portal vide office letter | |
| | barbed wire fencing at various | | |
| | location in NIT Hamirpur(H.P). | 26/07/2024and technical bids | |
| | Amounting to Rs. 14.89 Lakh. | opened on dated 19/08/2024. | |
| | | | |
| 29. | Replacement of Broken | The state of the s | |
| | Polycarbonate sheet in Computer | | |
| | Science Engineering Department at NIT Hamirpur(H.P). | The second secon | |
| | at 1111 Hammpur(H.F). | 26/07/2024 and technical bids opened on dated | |
| | Amounting to Rs. 1.98 Lakh. | bids opened on dated 19/08/2024. | |
| | | 15/00/2021. | |
| 30. | Painting and distempering of | | The BWC noted the |
| | Playground area, OAT and Repair | | action taken. |
| | work of Iron Fencing at NIT | | * |
| | Hamirpur. | and tendering is under | |
| | Amounting to Rs. 16.62 Lakh. | process. | n × , , , , , , , , , , , , , , , , , , |
| | | | |
| 31. | Refilling of fire extinguishers | The tender was invited vide | The BWC noted the |
| | installed at various residential | letter No. 5116-5152 dated | action taken. |
| | Buildings of NIT Hamirpur (For the Year 2024-25). | 09/02/2024 on CPP Portal | |
| | the Year 2024-25). | but cancelled due to | |
| | • | implementation of Model Code of Conduct. The said | |
| | | work was floated on CPP | |
| * | | Portal vide office letter No. | |
| | | 1703-13 dated 09/08/2024 | |
| | Amounting to Rs. 7.94 Lakh. | and opened on dated | |
| | | 30/08/2024. | |
| 32. | Replacement of defective cables | The tender was invited aid | TIL DAVIG |
| 32. | and light fixtures at basketball | The tender was invited vide letter No. 5309-20 dated | The BWC noted the |
| | court at NIT Hamirpur(H.P). | 22/02/2024 on CPP Portal | action taken. |
| | F (= -1.2). | but cancelled due to | *** |
| | , 1 | implementation of Model | 2 2 |
| , | | Code of Conduct and now | |
| | | the tendering of the said | |
| | Amounting to Rs. 3.81 Lakh. | work is under process. | * |
| 33. | Annual Repair & maintenance of | The A/A & E/S has been | The BWC noted the |
| * | Non- Residential Buildings | accorded vide letter No. | action taken. |
| | including supplying of various | 4341-43 dated 27/12/2023 | |
| | plumbing and carpentry items. | and tendering is under | , |
| . 50 | Amounting to De 20 co. Y. I. | process. | |
| 34. | Amounting to Rs. 20.00 Lakh. Replacement of damage CGI sheet | The said! 1 | 77 7774 G |
| JT. | | Call Call III Control III Control | The BWC noted the |
| | A CONTRACTOR OF THE PROPERTY O | awarded to the L1 agency vide letter No. 1127-39 dated | action taken. |
| | flooring works. | 15/07/2024 and work is in | |
| | | progress. | * |
| | Amounting to Rs. 18.00 Lakh. | 1 . 5 | |
| | | | |



| 35. | Proposed M.S drain cover near Mani Mahesh Girls Hostel NIT Hamirpur. | The work has been cancelled. Hence, the item may be dropped. | The BWC noted the action taken. |
|-----|--|---|---|
| s — | Amounting to Rs. 4.50 Lakh. | | |
| 36. | Painting and distempering of Director Residence at NIT, Hamirpur (HP). Amounting to Rs. 4.05 Lakh. | The A/A & E/S has been accorded vide letter No. 431-34 dated 16/05/2024 and tendering is under process. | The BWC noted the action taken. |
| 37. | Painting and distempering of Guest House at NIT, Hamirpur (H.P). Amounting to Rs. 7.50 Lakh. | The A/A & E/S has been accorded vide letter No. 431-34 dated 16/05/2024 and tendering is under process. | The BWC noted the action taken. |
| 38. | Construction of Poly house (1No) and Greenhouse (1 No) at nursery in front of 4 H food court. Amounting to Rs. 18.22 Lakh. | The A/A & E/S has been accorded vide letter No. 435-38 dated 16/05/2024 and tendering is under process. | The BWC noted the action taken. |
| 39. | Repair and maintenance of residential block. (SH:- Repairs of Columns, Beams, Chajja etc., Repair to Plaster, Rain water pipe change and water proofing etc. for Type-V(505-517) and Type-IV (A) Block (401 to 412). | The A/A & E/S has been accorded vide letter No. 431-34 dated 16/05/2024 and tendering is under process. | The BWC noted the action taken. |
| 8 | Amounting to Rs. 25.00 Lakh. | a ' | |
| 40. | Providing and fixing M.S. Railing &Chequerred tiles on existing stair case in Satpura Hostel in NIT Hamirpur. | The A/A & E/S has been accorded vide letter No. 435-38 dated 16/05/2024 and the tendering of the said work is under process. | The BWC noted the action taken. |
| 41. | Amounting to Rs. 2.00 Lakh. Renovation of Kitchen of Satpura Hostel. | The A/A & E/S has been accorded vide letter No. 431-34 dated 16/05/2024and the tendering of the said work is under process. | The BWC noted the action taken. |
| 42. | Amounting to Rs. 2.25 Lakh. Proposed Retaining wall in Parvati Girls Hostel to protect the boundary wall alongside the road. Amounting to Rs. 9.60 Lakh. | The revised A/A & E/S has been accorded vide letter No. 1901-03 dated 23/08/2024 and tendering is under process. | The BWC noted the action taken. |
| 43. | Installation of Steel Float valves in Overhead Water Tanks to stop the overflow of water. Amounting to Rs. 2.50 Lakh. | The A/A & E/S has been accorded vide letter No. 431-34 dated 16/05/2024. The work has been cancelled. Hence, the item may be dropped. | The BWC noted the action taken and decided to drop the item |



| | | A. 40 PS S S | |
|-----|------------------------------------|---------------------------------|----------------------|
| 44. | The Completions we Alvie of | 26 The A/A & E/G ! | |
| | Nos. lifts at NIT Hamirpur for t | | and the |
| | year 2024-25. | | No. action taken. |
| | | 2856-58 dated 03/02/202 | 23, |
| | | and tender was floated | on |
| | Amounting to De 26 00 x | CPP Portal vide letter N | lo. |
| 45. | Amounting to Rs. 26.00 Lakh. | 1809-23 dated 19/08/2024. | |
| 13. | Procurement of new UPS 3x6 | The A/A & E/S has been | The DWG |
| | KVA under buy- back Scheme. | accorded vide letter No. 433 | The BWC noted the |
| | | 38 dated 16/05/2024 and | 5- action taken. |
| | | tender was floated on CPP | |
| | | Portal vide letter No. 1738- | |
| | Amounting to Rs. 27.72 Lakh. | 18 dated 12/08/2024 | |
| 46. | Providing and fixing and testin | 48 dated 12/08/2024. | |
| | of network (Internet) passiv | | ed The BWC noted the |
| | items at Guest House NIT | | action toler |
| | Hamirpur. | Camp-1-6 dated 06/08/2024 | |
| | Amounting to De Cor | 1000 | |
| 17. | Amounting to Rs. 0.69 Lakh. | | |
| | Replacement of defective service | | d The BWC noted the |
| | cables feeding Type-III Warder | 1 to I 1 hiddon with co | - dioted the |
| | residence and & Type -1 Otrs at | t No. 1349-62 date | |
| | NII Hamirpur (H.P). | 27/07/2024. | u |
| | Amounting to Rs. 4.55 Lakh. | | |
| 8. | Proposed toilets near Adhyatamik | The work has been cancelled | |
| | Kendra NIT, Hamirpur (H.P) | | - Hoteu the |
| | including retaining wall, paver | | and decide |
| | blocks, plumbing, electrical works | dropped. | to drop the item |
| | etc. | * | |
| | Amounting to Rs. 15.00 Lakh. | | 1 |
|). | Proposed retaining and l | | * * |
| | Proposed retaining wall at road | | The BWC noted the |
| | side near Parvati Girls Hostel to | to L1 bidder vide office letter | action taken. |
| | protect the road NIT Hamirpur | No. 1140-52 date | |
| | (H.P). | 15/07/2024 and the work is | |
| | Amounting to Rs. 9.40 Lakh. | in progress. | |
| | False celling work in room No. | The said work was awarded | TI DYLG |
| ¥e | 322,321,315 and 316 in | to L1 bidder vide office letter | The BWC noted the |
| | Department of Management at | NT. 111100 | action taken. |
| | NIT Hamirpur (Civil Work). | | |
| | | 15/07/2024 and the work is | |
| | Amounting to Rs. 5.59 Lakh. | in progress. | 8: |
| _ | Addition and alteration at top | | |
| | floor Management Day | The said work was awarded | The BWC noted the |
| | floor Management Department | to L1 bidder vide office letter | action taken. |
| | [Room No. 315,316,321 & 322] | No. 1339-48 date | |
| 2 | (Electrical Work)]. | 26/07/2024 and the work is | |
| | | in progress. | |
| - | Amounting to Rs. 8.16 Lakh. | | |
| | Replacement of broken water | The said work was awarded | The DWG |
| ' | Tanks at Himgiri Hostel at NIT | to L1 bidder vide office letter | The BWC noted the |
|] | | 1101 - | action taken. |
| | | | ∀ |
| | * | 15/07/2024 and the work is | |
| | Amounting to Rs. 6.46 Lakh. | in progress. | |



PART-III

(NEW ITEMS)

ITEM No 36.5:

Following items have been recommended by Advisory Campus Development Committee:

| Sr No | | Agenda | Brief Description of Work | spinont committee. |
|----------|--------|---|--|-------------------------|
| 1 | 36.5.1 | Installing | | |
| | 30.3.1 | Installing a Grid- Interactive Solar | that motiful | The BWC in principle |
| | | | indis occii taking | approved the proposal |
| | | Rooftop PV Power plant at NIT. | concrete actions to ensure | and allowed any hidden |
| - | | TT. | sustainable growth in line with | charges within the |
| | | | VIKSIT BHARAT @2047 | competency of Director. |
| | | different buildings | initiatives in national endeavour. | y zu cetor. |
| | | (For 2040 KWp) under RESCO | | |
| | | 12300 | proactively wrt MNRE, GOI | |
| | | mode for implementation | directives to MOE, to Go | |
| | , | | Solarize in mission mode | |
| | | through Central Government Nodal | manner and ensuring All | |
| | | agency-Solar | building Rooftops existing in | |
| | | | each HEI/CFTI by adopting | |
| | | Energy Corporation of India | Solarization by Dec 2024 (D.O. | |
| | | of India (SECI),Delhi under | 17-10/2023- S & S (30/1/2024) | |
| | | Ministry of New | through seeking Support from | |
| | | | MNRE Nominated Agency Solar | |
| | | - Tollo II dolo | Energy Corpn. Of India (SECI) | |
| | | (30) (3) | Delhi (Copy Annex 1) by | |
| | | 9 | adopting CAPEX Mode or | 9 9 |
| | | и | RESCO MODE. | |
| | | 5 | Accordingly Institute authority | |
| | | , | has approached SECI, Delhi vide letter No | |
| | | | 100. | |
| | ,, | * st | NITH/Solar/RTP/DPD/RKJ/202 | |
| | . | | 4 Dated 2/2/2024 (Copy as per | |
| | | | Annex 2) for seeking its support | и |
| | | l i | n implementing proposed 2040 | |
| | | ļ ŗ | Kwp Capacity Grid Interfaced | A |
| | | r | Rooftop Solar PV Set up on oofs of its buildings for which | |
| | | F | Pre- Feasibility has been already | |
| > | | o | | * * |
| * | | | ot prepared in 2023 for nsuring early get solarization. | |
| | | , II | response, M/s SECI. Delhi | |
| | | h | | |
| | | | as also responded very romptly on Feb 7, 2024 and had | |
| | | SC | nucht | |
| | | F | ormat wrt Identified NITH | (g) = m |
| e | | В | uildings Roof Top Available, | |
| | | S | anctioned Load, Connected | |
| | | " Lo | oad Data, Details of Electricity | |
| | | В | ills etc. that had been conveyed | |
| 5 | , | vi | de Letter No. NITH/Solar/ | |
| 0 | | R | ΓΡ/DPD/RKJ/2024/2 Dated | - |
| | | | 1/2/2024 (Copy as per Annex | |
| | | | Ty no per rimex | |

Add

| | 2) | |
|---|---|--|
| | In addition, the officials of SECI, Delhi and our NiTH Team have had conducted two On line VC Meetings i.e. 23/2/2024 and 29/4/2024 respectively to clarify further logistics/ process involved for implementing the said Rooftop Plant via either of its modes i.e CAPEX Mode and RESCO Modes. It has been finally decided to seek BWC Approval for RESCO Mode as it guarantees better savings. On 16/5/2024, MOE, GOI, Delhi has also shared yet another scheme i.e. PM Surya Ghar: MuftBijliYojana of MNRE GOI Delhi for all HEI/CFTI where in A Google Form data was asked to fill and deposit by 17/5/2024. This form has been also submitted on 17/5/2024 to ministry by NITH (Copy as per Annex 4) A hard copy has been also submitted vide NITH/Solar/RTP/DPD/R04/202 4/1398 dated 17/5/2024 for consideration of our Institute for an Early Implementation of 2040 KWp Capacity Rooftop Plant on our existing buildings (Copy enclosed as Annex 5). The proposal is submitted before BWC for consideration and | |
| | The proposal is submitted before BWC for consideration and approval. | |
| Repair, painting and distempering of Admin Block NIT Hamirpur (H.P) Amounting to Rs. 39.00 Lakh. | The painting and distempering is done after five years as per maintenance schedule. The repairing, painting and distempering of the said building is due. Accordingly an estimate has been framed amounting to Rs. 39.00 lacs and put in the ACDC meeting for discussion. The proposal is submitted before BWC for consideration and approval. | The BWC in principle approved the proposal amounting to Rs. 39.00 Lakh. |
| | and distempering of Admin Block NIT Hamirpur (H.P) Amounting to Rs. | In addition, the officials of SECI, Delhi and our NiTH Team have had conducted two On lime VC Meetings i.e. 23/2/2024 and 29/4/2024 respectively to clarify further logistics/ process involved for implementing the said Rooftop Plant via either of its modes i.e CAPEX Mode and RESCO Modes. It has been finally decided to seek BWC Approval for RESCO Mode as it guarantees better savings. On 16/5/2024, MOE, GOI, Delhi has also shared yet another scheme i.e. PM Surya Ghar: MuftBijliYojana of MNRE GOI Delhi for all HEI/CFTI where in A Google Form data was asked to fill and deposit by 17/5/2024. This form has been also submitted on 17/5/2024 to ministry by NITH (Copy as per Annex 4) A hard copy has been also submitted vide NITH/Solar/RTP/DPD/R04/202 4/1398 dated 17/5/2024 for consideration of our Institute for an Early Implementation of 2040 KWp Capacity Rooftop Plant on our existing buildings (Copy enclosed as Annex 5). The proposal is submitted before BWC for consideration and approval. Repair, painting and distempering is done after five years as per maintenance schedule. The repairing, painting and distempering of the said building is due. Accordingly an estimate has been framed amounting to Rs. 39.00 Lacks. The proposal is submitted before BWC for consideration and The Proposal is submitted before BWC for consideration and The Proposal is submitted before BWC for consideration and The Proposal is submitted before BWC for consideration and The Proposal is submitted before BWC for consideration and The Proposal is submitted before BWC for consideration and The Proposal is submitted before BWC for consideration and The Proposal is submitted before BWC for consideration and The Proposal is submitted before BWC for consideration and The Proposal is submitted before BWC for consideration and The Proposal is submitted before BWC for consideration and The Proposal is submitted before BWC for consideration and The Proposal is submitted before BWC for consideration and The Proposal is submitted before BWC for considerati |



| 3 | 36.5.3 | Providing and | The letter has been received | The BWC in principle |
|---|--------|--------------------|----------------------------------|-----------------------|
| | | fixing floor Tile | from AP Computer Science & | approved the proposal |
| | | work in existing | Engineering NIT Hamirpur to | amounting to Rs 48 10 |
| | | Type-III Block-A, | install the floor tiles in Type- | Lakh. |
| | | B&C (Qtr. No.301 | III, Block-A, B&C. | |
| | | to 312, 314 to 325 | Accordingly an estimate has | |
| | = : | and 326 to 331) | been framed to Rs. 48.10 lacs | |
| | | residences at NIT | and put in the ACDC meeting | |
| | | | for discussion. | |
| | | Amounting to Rs. | | |
| | | 48.10 Lakh. | | , |
| | | | The proposal is submitted before | |
| | | | BWC for consideration and | |
| | | | approval. | 6 |

Member Secretary BWC, NIT Hamirpur