



# राष्ट्रीय प्रौद्योगिकी संस्थान हमीरपुर

हमीरपुर (हि.प्र.) - 177 005 (भारत)

[ भारत सरकार शिक्षा मंत्रालय के तहत एक राष्ट्रीय महत्व का संस्थान ]

**NATIONAL INSTITUTE OF TECHNOLOGY HAMIRPUR**

HAMIRPUR (H.P.) - 177 005 (INDIA)

[An Institute of National Importance under Ministry of Education (Shiksha Mantralaya)]

## MINUTES OF 32<sup>nd</sup> MEETING OF BUILDING & WORKS COMMITTEE HELD ON 8<sup>th</sup> MARCH, 2022 AT 11:30 A.M. THROUGH ONLINE MODE IN THE BOARD ROOM, ADMINISTRATIVE BUILDING, NATIONAL INSTITUTE OF TECHNOLOGY, HAMIRPUR (HP).

The following attended the meeting:

1. **Prof. H.M Suryawanshi** Ex-Officio Chairman  
Director  
National Institute of Technology Hamirpur (HP)
2. **Sh. Anil Kumar** Member  
Director (Finance)  
Ministry of Education  
Government of India
3. **Sh. Pawan Kumar** Member  
Under Secretary  
Ministry of Education  
Government of India
4. **Prof. R.K. Sharma** Member  
Dean (Planning & Development)  
National Institute of Technology Hamirpur (HP)
5. **Er. Devendra Prakash** Member  
S.E. (Civil)  
CPWD, Shimla
6. **Dr. Yogesh Gupta** Member Secretary  
Registrar  
National Institute of Technology Hamirpur (HP)

At the outset, the Member Secretary welcomed Hon'ble Chairman and the members of Building and Works Committee. Thereafter, the agenda was taken up for deliberation by Member Secretary with the permission of Hon'ble Chairman, BWC.

**PART-I**

**COMMENTS, CONFIRMATION AND ATR ITEMS**

**BWC/MIN/32/2022-03/32.1:**

**COMMENTS RECEIVED AFTER CIRCULATION OF MINUTES OF 31<sup>st</sup> MEETING OF BWC.**

**RESOLUTION:**

BWC noted that no comments were received on the minutes of 31<sup>st</sup> meeting of BWC.

**BWC/MIN/32/2022-03/32.2:**

**CONFIRMATION OF MINUTES OF 31<sup>st</sup> MEETING OF BWC.**

**RESOLUTION:**


BWC confirmed the minutes of 31<sup>st</sup> meeting of BWC.

**BWC/MIN/32/2022-03/32.3:**

**ACTION-TAKEN REPORT ON THE DECISIONS OF 31<sup>st</sup>BWC MEETING.**

The item-wise progress/action-taken report on the resolutions/decisions of the 31<sup>st</sup>BWC meeting is as follows:-

Sr. No	Item No.	Agenda	Resolution of 31 <sup>th</sup> BWC	Progress / Action Taken Report	Resolution of 32 <sup>nd</sup> BWC
1.	18.4	C/O New Computer Centre in NIT Campus A/A & E/S = ₹ 4375.21 Lacs	<b>The BWC noted the action taken and decided to issue a letter to CPWD regarding not adhering the time line.</b>	The CPWD has been intimate vide letter 1652-1655 dated 31/12/2021 to complete the works before February, 2022.	<b>The BWC noted the action taken and decided to drop the item.</b>
2.	18.5	C/O E-Classroom in NIT Campus A/A & E/S = ₹ 1544.48 lacs		The works stand completed physically.  <b>No further action required</b>	



3.	23.12	Construction of Hostels for OBC Boys and Girls (SH:- C/O Hostel for OBC Girls) amounting to ₹ 426.33 lacs	<b>The BWC noted the action taken and directed to submit the detailed report and current status of the work of construction of hostels for OBC Boys and Girls at the earliest.</b>	In this regard, reminders have been sent to the Ministry of Social Justice and Empowerment, Shastri Bhawan, New Delhi for the consideration of the proposal and to release the Central Assistance at the earliest for the execution of work. In response letter No. 11015/12/2021 has been received from the Ministry of Social Justice and Empowerment vide which it has been requested to send the complete proposal as per the fresh checklist.	<b>The BWC noted the action taken.</b>
4.	28.5.3.i	1. Construction of upcoming Girls Hostel Six storeyed (G+5) (300 seated ) at NIT Hamirpur Location-in –front of Parvati Girls Hostel at NIT Hamirpur (HP) 2. Construction of upcoming Boys Hostel Six storeyed (G+5) (150 seated ) at NIT Hamirpur Location- Adjacent to Kailash Boys Hostel at NIT Hamirpur (HP).	<b>The BWC noted the action taken and directed to send reminder to the Ministry.</b>	The project was approved under EWS vide letter No. F. No. 36-4/2021-TS.III dated 21/01/2022 and MoU to be signed with the CPWD is under process.	<b>The BWC noted the action taken.</b>
		3. Renovation of LIG/MIG houses (48 in number) for Teaching and Non-Teaching Staff	<b>The BWC noted the action taken and directed to assess the progress of the said work and send reminder to the CWPD regarding delay in execution of the work, if any.</b>	The letter has been received from Executive engineer CPWD that the work will be completed up to 15 <sup>th</sup> of March 2022.	<b>The BWC noted the action taken and decided to drop the item.</b>


5.	30.5.1	Construction of stair from Chemistry and Chemical Engg. Deptt. to link Lecture hall in NIT Hamirpur.  <b>Amounting to Rs. 3.97 Lacs</b>	<b>The BWC approved the proposal amounting to Rs. 3.97 Lacs for construction of stair from Chemistry and Chemical Engg. Deptt. to link Lecture hall in NIT Hamirpur. The BWC also directed to execute this work in 1<sup>st</sup> stage i.e. at the top priority.</b>	Award of work has been issued to the contractor vide letter No.2128-2141 dated 16/02/2022. The work is yet to be started	<b>The BWC noted the action taken.</b>
6.	30.5.2	Construction of foot path at various locations in NIT Hamirpur  <b>Amounting to Rs. 22.60 Lacs.</b>	<b>The BWC approved the proposal amounting to Rs. 22.60 Lacs for construction of foot path at various locations in NIT Hamirpur. The BWC also directed to execute this work in 1<sup>st</sup> stage i.e. at the top priority.</b>	Award of work has been issued to the contractor vide letter No.1410-1419 dated 22/11/2021 and the work has been completed and final bill is under process.  <b>No further action is required</b>	<b>The BWC noted the action taken and decided to drop the item.</b>
7.	30.5.3	Renovation of sheds net houses for protection from monkeys at nursery site.  <b>Amounting to Rs. 6.61 Lacs.</b>	<b>The BWC approved the proposal amounting to Rs. 6.61 Lacs for renovation of sheds net houses for protection from monkeys at nursery site. The BWC also directed to execute this work in 1<sup>st</sup> stage i.e. at the top priority.</b>	The tender was floated on CPPP vide letter No. 1775-1786 dated 06/01/2022 and further extended for two times, but no bidder has responded. Hence, the tender is further extended for the third time due to poor response.	<b>The BWC noted the action taken.</b>
8.	30.5.4	Construction of store for kitchen at Udaygiri Hostel NIT Hamirpur (Civil and Electrical work).  <b>Amounting to Rs. 20.07 Lacs</b>	<b>The BWC approved the proposal amounting to Rs. 20.07 Lacs for construction of store for kitchen at Udaygiri Hostel NIT Hamirpur (Civil and Electrical work). The BWC also directed to execute this work in 1<sup>st</sup> stage i.e. at the top priority.</b>	Award of work has been issued to the contractor vide letter No.1463-1476 dated 01/12/2021 and 30% of the work has been completed	<b>The BWC noted the action taken.</b>




9.	30.5.5	Construction of security check post for the security guard of Mani Mahesh Girls Hostel.  <b>Amounting to Rs.4.93 Lacs.</b>	<b>The BWC approved the proposal amounting to Rs. 4.93 Lacs for construction of security check post for the security guard of Mani Mahesh Girls Hostel. The BWC also directed to execute this work in 1<sup>st</sup> stage i.e. at the top priority.</b>	The tender was floated on CPPP vide letter No. 1775-1786 dated 06/01/2022. The award of work is under process	<b>The BWC noted the action taken.</b>
10.	30.5.6	Providing protection wall from Admin to Shivalik Boys Hostel.  <b>Amounting to Rs. 24.92 Lacs</b>	<b>The BWC approved the proposal amounting to Rs. 24.92 Lacs for construction of protection wall from Admin to Shivalik Boys Hostel. The BWC also directed to execute this work in 3rd stage i.e. at the last priority.</b>	Award of work has been issued to the contractor vide letter No. 1788-1801 dated 17/01/2022 and 20% of the work has been completed	<b>The BWC noted the action taken.</b>
11.	30.5.7	Providing barrier free access to 4H Food court near KBH & Qtr. No. 301 T-III Cement concrete path/ drain cover/ Railing approach to Type-III Qtrs. in NIT Hamirpur.  <b>Amounting to Rs. 9.57 Lacs</b>	<b>The BWC approved the proposal amounting to Rs. 9.57 Lacs for providing barrier free access to 4H Food court near KBH &amp; Qtr. No. 301 T-III Cement concrete path/ drain cover/ Railing approach to Type-III Qtrs. in NIT Hamirpur. The BWC also directed to execute this work in 1<sup>st</sup> stage i.e. at the top priority.</b>	Award of work has been issued to the contractor vide letter No.1398-1409 dated 22/11/2021 and work has been completed  <b>No further action is required</b>	<b>The BWC noted the action taken and decided to drop the item.</b>
12.	30.5.8	Construction of Harvesting System at CED NIT, Hamirpur (HP).  <b>Amounting to Rs. 4.03 Lacs.</b>	<b>The BWC approved the proposal amounting to Rs. 4.03 Lacs for construction of Harvesting System at CED NIT, Hamirpur (HP). The BWC also directed to execute this work in 3<sup>rd</sup></b>	Tendering process in progress.	<b>The BWC noted the action taken.</b>

			stage i.e. at the last priority.		
13.	30.5.9	Construction of Sculpture workshop shed in Architectural Department in NIT Hamirpur.  Amounting to Rs. 5.18 Lacs	The BWC approved the proposal amounting to Rs. 5.18 Lacs for construction of Sculpture workshop shed in Architectural Department in NIT Hamirpur. The BWC also directed to execute this work in 1 <sup>st</sup> stage i.e. at the top priority.	The tender was floated on CPPP vide letter No. 1775-1786 dated 06/01/2022. The award of work is under process.	The BWC noted the action taken.
14.	30.5.10	Providing paver tiles in front of Central Work Shop.  Amounting to Rs. 3.56 Lacs.	The BWC approved the proposal amounting to Rs. 3.56 Lacs for providing paver tiles in front of Central Work Shop. The BWC also directed to execute this work in 2 <sup>nd</sup> stage i.e. at the medium priority.	Award of work has been issued to the contractor vide letter No. 2156-72 dated 22/02/2022 and work has been completed	The BWC noted the action taken and decided to drop the item.
15.	30.5.11	Construction of R/Wall at Satpura Hostel in NIT Hamirpur.  Amounting to Rs. 24.90 Lacs.	The BWC approved the proposal amounting to Rs. 24.90 Lacs for construction of R/Wall at Satpura Hostel in NIT Hamirpur. The BWC also directed to execute this work in 2 <sup>nd</sup> stage i.e. at the medium priority.	Award of work has been issued to the contractor vide letter No. 1444-1457 dated 26/11/2021 and work has been completed  No further action is required	The BWC noted the action taken and decided to drop the item.
16.	30.5.12	Repair and maintenance of residential buildings [Civil Work].  Amounting to Rs. 23.04 Lacs	The BWC approved the proposal amounting to Rs. 23.04 Lacs for repair and maintenance of residential buildings [Civil Work]. The BWC also directed to execute this work in 2 <sup>nd</sup> stage i.e. at the medium priority.	Award of work has been issued to the contractor vide letter No. 1931-1945 dated 01/02/2022 and 30% work has been completed.	The BWC noted the action taken.

17.	30.5.13	Repair and maintenance of non-residential buildings[Civil Work]  Amounting to Rs. 15.11 Lacs	The BWC approved the proposal amounting to Rs. 15.11 Lacs for repair and maintenance of non-residential buildings [Civil Work]. The BWC also directed to execute this work in 3 <sup>rd</sup> stage i.e. at the last priority.	Due to scarcity of funds under OH-31, the tendering process is on hold.	The BWC noted the action taken.
18.	30.5.14	Repair and maintenance of various hostels [Civil Work]  Amounting to Rs. 25.81 Lacs	The BWC approved the proposal amounting to Rs. 25.81 Lacs for repair and maintenance of various hostels [Civil Work]. The BWC also directed to execute this work in 1 <sup>st</sup> stage i.e. at the top priority.	Award of work has been issued to the contractor vide letter No.1946-1959dated 01/02/2022 and 30% work has been completed.	The BWC noted the action taken.
19.	30.5.15	Painting and distempering of residential buildings  Amounting to Rs.15.00Lacs	The BWC approved the proposal amounting to Rs. 15.00 Lacs for painting and distempering of residential buildings. The BWC also directed to execute this work in 1 <sup>st</sup> stage i.e. at the top priority.	Due to scarcity of funds under OH-31, the tendering process is on hold.	The BWC noted the action taken.
20.	30.5.16	Painting and distempering of non-residential buildings  Amounting to Rs. 8.00 Lacs	The BWC approved the proposal amounting to Rs. 8.00 Lacs for painting and distempering of non-residential buildings. The BWC also directed to execute this work in 1 <sup>st</sup> stage i.e. at the top priority.	Due to scarcity of funds under OH-31, the tendering process is on hold.	The BWC noted the action taken.



21.	30.5.17	Painting and distempering of hostel buildings  <b>Amounting to Rs. 22.10 Lacs</b>	<b>The BWC approved the proposal amounting to Rs. 22.10 Lacs for painting and distempering of hostel buildings. The BWC also directed to execute this work in 1<sup>st</sup> stage i.e. at the top priority.</b>	Due to scarcity of funds under OH-31, the tendering process is on hold.	<b>The BWC noted the action taken.</b>
22.	30.5.18	Annual surfacing of roads  <b>Amounting to Rs. 104.00 Lacs</b>	<b>The BWC in principle approved the proposal amounting to Rs. 104.00 Lacs for annual surfacing of roads and advised to get project financed through HEFA.</b>	Project was approved in 31 <sup>st</sup> BWC for financing under HEFA. However, HEFA projects basically finance only capital works which means only original works. Hence the work Annual surfacing of roads Amounting to Rs. 104.00 Lacs proposed to be financed under OH - 31 instead of HEFA	<b>The BWC in principle approved the proposal amounting to Rs. 104.00 Lacs for Annual surfacing of roads under OH-31 instead of HEFA.</b>
23.	30.5.19	Providing LED street light fittings in the back side of Type-III, IV & V residences.  <b>Amounting to Rs. 16.68 Lacs.</b>	<b>The BWC approved the proposal amounting to Rs. 16.68 Lacs for providing LED street light fittings in the back side of Type-III, IV &amp; V residences. The BWC also directed to execute this work in 1<sup>st</sup> stage i.e. at the top priority.</b>	Award of work has been issued to the contractor vide letter No.1007-1020 dated 23/09/2021 and work has been completed.  <b>No further action is required</b>	<b>The BWC noted the action taken and decided to drop the item.</b>
24.	30.5.20	Replacement & up gradation of feeder pillars at various locations and UPS cable from sub-station No. -3 to Admin Block at NIT Hamirpur.  <b>Amounting to</b>	<b>The BWC approved the proposal amounting to Rs. 15.14 Lacs for replacement &amp; up gradation of feeder pillars at various locations and UPS cable from sub-station No. -3 to Admin Block at NIT</b>	Award of work has been issued to the contractor vide letter No. 951-964 dated 13/09/2021 and work has been completed.	<b>The BWC noted the action taken and decided to drop the item.</b>





		<b>Rs. 15.14 Lacs.</b>	<b>Hamirpur. The BWC also directed to execute this work in 1<sup>st</sup> stage i.e. at the top priority.</b>	<b>No further action is required</b>	
25.	30.5.21	Providing UPS connection to IP based CCTV Camera's along the road.  <b>Amounting to Rs. 15.00 Lacs</b>	<b>The BWC approved the proposal amounting to Rs. 15.00 Lacs for providing UPS connection to IP based CCTV Camera's along the road. The BWC also directed to execute this work in 3<sup>rd</sup> stage i.e. at the last priority.</b>	Tendering process under progress.	<b>The BWC noted the action taken.</b>
26.	30.5.22	Repair and maintenance of residential buildings[Internal & External Electrical Work]  <b>Amounting to Rs. 3.50 Lacs</b>	<b>The BWC approved the proposal amounting to Rs. 3.50 Lacs for repair and maintenance of residential buildings[Internal &amp; External Electrical Work]. The BWC also directed to execute this work in 2<sup>nd</sup> stage i.e. at the medium priority.</b>	Due to scarcity of funds under OH-31, the tendering process is on hold.	<b>The BWC noted the action taken.</b>
27.	30.5.23	Repair and maintenance of various hostels [Electrical Work]  <b>Amounting to Rs. 21.00 Lacs</b>	<b>The BWC approved the proposal amounting to Rs. 21.00 Lacs for repair and maintenance of various hostels [Electrical Work]. The BWC also directed to execute this work in 1<sup>st</sup> stage i.e. at the top priority.</b>	Award of work has been issued to the contractor vide letter No. 2028-2042 dated 09/02/2022 and 30% work has been completed	<b>The BWC noted the action taken.</b>
28.	30.5.24	Providing outdoor IP based CCTV Camera (Surveillance System) from Gate No.-II to Kailash Boys Hostel along the road side for the	<b>The BWC approved the proposal amounting to Rs. 24.48 Lacs for providing outdoor IP based CCTV Camera (Surveillance System) from Gate</b>	Tendering process under progress.	<b>The BWC noted the action taken.</b>



		hostel areas.  <b>Amounting to Rs. 24.48 Lacs</b>	<b>No.-II to Kailash Boys Hostel along the road side for the hostel areas. The BWC also directed to execute this work in 3<sup>rd</sup> stage i.e. at the last priority.</b>		
29.	30.5.25	AMC Of surveillance System and Network Passive items.  <b>Amounting to Rs. 10.00 Lacs</b>	<b>The BWC approved the proposal amounting to Rs. 10.00 Lacs for AMC Of surveillance System and Network Passive items. The BWC also directed to execute this work in 1<sup>st</sup> stage i.e. at the top priority.</b>	Due to scarcity of funds under OH-31, the tendering process is on hold.	<b>The BWC noted the action taken.</b>
30.	31.4.1	Providing and Fixing Aluminium partition (SH:- Providing and Fixing Aluminium partition at hall No. 203 & 204 of Material Science & Engineering Department)  <b>Amounting to Rs. 14.92 Lacs</b>	<b>The BWC ratified the approval accorded by the Hon'ble Chairman, BWC.</b>	Award of work has been issued to the contractor vide letter No. 1758-1772 dated 06/01/2022 and 30% work has been completed.	<b>The BWC noted the action taken.</b>
31.	31.4.2	Aluminium Cabin in Hall No. 315 at Department of Management Studies at Second Floor, Admin. Block, NIT Hamirpur  <b>Amounting to Rs. 3.14 Lacs</b>	<b>The BWC ratified the approval accorded by the Hon'ble Chairman, BWC.</b>	Award of work has been issued to the contractor vide letter No. 1819-1831 dated 17/01/2022 And 30% work has been completed	<b>The BWC noted the action taken.</b>
32.	31.4.3	Proposed ornamental carved wooden work in Saraswati Devi idol in NIT Hamirpur  <b>Amounting to Rs. 5.50 Lacs</b>	<b>The BWC ratified the approval accorded by the Hon'ble Chairman, BWC.</b>	Award of work has been issued to the contractor vide letter No. 1802-1816 dated 17/01/2022 and 30% work has been completed	<b>The BWC noted the action taken.</b>

33.	31.4.4	AMC of 03 Number Lift installed at Udaigiri Boys Hostel for the Year 2021-22 <b>Amounting to Rs. 5.28 Lacs</b>	<b>The BWC ratified the approval accorded by the Hon'ble Chairman, BWC.</b>	The work has been awarded vide letter No. 671-684 dated 19/07/2021 and 50% work has been completed.	<b>The BWC noted the action taken.</b>
34.	31.4.5	Comprehensive Annual Maintenance contract for 6X60 KVA UPS installed at NIT Hamirpur <b>Amounting to Rs. 4.63 Lacs</b>	<b>The BWC ratified the approval accorded by the Hon'ble Chairman, BWC. For Comprehensive Annual Maintenance contract for 6X60 KVA UPS installed at NIT Hamirpur, BWC directed to put up new estimate in next meeting after the receipt of fresh quotation from the authorised dealer in order to revise the estimated cost.</b>	The fresh quotation regarding AMC has been received from the authorized dealer of UPS 6x60 KVA Riello Power India Pvt. Ltd. make amounting to Rs.5.09 Lacs on 21/02/2022	<b>The BWC resolved to review the proposal and further directed to put up the proposal after review as fresh item in the next BWC meeting.</b>
35.	31.5.1	Construction of One New Boys Hostel six storeyed (G+5) with a capacity of 700 students at NIT Hamirpur including development works and internal external electrical works.  <b>Amounting to Rs. 5549.15 lacs</b>	<b>The BWC principally approved the proposal amounting to Rs. 5075.01 lacs for Construction of One new Boys Hostel with a capacity of 700 students. The BWC further recommended to execute the said work through HEFA.</b>	The DPR (Detailed Project Report) of Boys Hostel with a capacity of 700 students has been received amounting to Rs. 5549.15 Lacs vide letter No. F. No/23(13)/4197- H.P. dated 23/12/2021. <i>The proposal is placed before the BWC for consideration &amp; approval.</i>	<b>Keeping in view of shortage of hostel infrastructure at NIT Hamirpur, the BWC approved the revised proposal of construction of One New Boys Hostel six storeyed (G+5) with a capacity of 700 students amounting to Rs. 5549.15 Lacs through HEFA Window-1.</b>
36.	31.5.2	Construction of New Lecture Hall Complex of six storeyed (G+5) with 22 number of lecture hall (capacity of 120	<b>The BWC principally approved the proposal amounting to Rs. 5343.64 lacs for Construction of new Lecture Hall</b>	The DPR (Detailed Project Report) of 22 Nos. Lecture Hall has been received amounting to Rs. 5836.13 Lacs vide letter No.	<b>The BWC approved the revised proposal of construction of new Lecture Hall complex with 22 number</b>

		Nos. seater each) including furniture works for Lecture Hall at NIT Hamirpur (HP) <b>Amounting to Rs. 5836.13 lacs</b>	<b>complex with 22 number of lecture halls. The BWC further recommended to execute the said work through HEFA.</b>	F. No. 23(13) 4198 dated 23/12/2021  <i>The proposal is placed before the BWC for consideration &amp; approval.</i>	<b>of lecture halls amounting to Rs. 5836.13 lacs. Further, the BWC resolved to execute the said project through HEFA Window-I.</b>
37.	31.5.3	Construction of Overhead water storage tank with increased capacity of 2 lakh liters at NIT Hamirpur (HP)  <b>Amounting to Rs. 148.51 lacs</b>	<b>The BWC in principle approved the proposal amounting to Rs. 148.51 lacs for Construction of Overhead water storage tank with increased capacity of 2 lakh litres. The BWC further recommended to execute the said work through HEFA.</b>	The DPR (Detailed Project Report) of Overhead water storage tank with increased capacity of 2 lakh liters has been received amounting to Rs. 148.51 Lacs vide letter No. F. No. 23(80) 2042 dated 20/12/2021  <i>The proposal is placed before the BWC for consideration &amp; approval.</i>	<b>The BWC in principle approved the proposal of construction of overhead water storage tank with increased capacity of 2 lakh liters amounting to Rs. 148.51 Lacs. Further, the BWC resolved to execute the said project through HEFA Window-I.</b>
38.	31.5.4	Providing fire alarm & fire fighting system in Computer Science Engineering & Mechanical Engineering Department  <b>Amounting to Rs. 45.08 lacs</b>	<b>The BWC approved the proposal amounting to Rs. 45.00 Lacs for providing fire alarm &amp; fire fighting system in Computer Science Engineering &amp; Mechanical Engineering Department.</b>	The DPR (Detailed Project Report) of Fire Alarm & fire Fighting system in CSE & MED has been received amounting to Rs. 45.08 Lacs vide letter No. F. No. 20(NIT Hamirpur) 323 dated 02/02/2022  <i>The proposal is placed before the BWC for consideration &amp; approval.</i>	<b>The BWC approved the proposal of providing fire alarm &amp; firefighting system in Computer Science Engineering &amp; Mechanical Engineering Department amounting to Rs. 45.08 Lacs.</b>



39.	31.5.5	<p>Providing fire alarm &amp; fire fighting system in Library NIT Hamirpur</p> <p>Amounting to Rs. 129.05 lacs</p>	<p>The BWC approved the proposal amounting to Rs. 25.00 Lacs for providing fire alarm &amp; fire fighting system in Library NIT Hamirpur.</p>	<p>The DPR (Detailed Project Report) of Fire Alarm &amp; fire Fighting system in Library NIT Hamirpur has been received amounting to Rs. 129.05 Lacs vide letter No. F. No. 20(NIT Hamirpur) 322 dated 02/02/2022</p> <p><i>The proposal is placed before the BWC for consideration &amp; approval.</i></p>	<p>The BWC resolved to review the proposal and further directed to put up this item as fresh item in the next BWC meeting.</p>
40.	31.5.6	<p>Construction of unisex accessible toilets for Divyangjan under Swacch Bharat Mission and retrofitting of buildings at various location in NIT Hamirpur</p> <p>Amounting to Rs. 50.27 lacs</p>	<p>The BWC approved the proposal amounting to Rs. 50.00 Lacs for Construction of unisex accessible toilets for Divyangjan under Swacch Bharat Mission and retrofitting of buildings at various location in NIT Hamirpur.</p>	<p>The DPR (Detailed Project Report) of Construction of unisex accessible toilets for Divyangjan has been received amounting to Rs. 50.27 Lacs vide letter No. 20 (NIT)/472 dated 21/02/2022</p> <p><i>The proposal is placed before the BWC for consideration &amp; approval.</i></p>	<p>The BWC approved the revised proposal of construction of unisex accessible toilets for Divyangjan under Swacch Bharat Mission and retrofitting of buildings at various locations in NIT Hamirpur of amounting Rs. 50.27 Lacs.</p>

PART-II

(RATIFICATION AND REPORTING ITEMS)

ITEM No. 32.4:

(A) RATIFICATION ITEMS

Sr. No.	Work/ Agenda Item	Status of Work	Resolution of 32 <sup>nd</sup> of BWC
1.	Renovation of VIP room in Auditorium and Director residence at NIT Hamirpur  Amounting to Rs. 1.52 Lacs	The tendering process completed and award of work is under process	The BWC ratified the approval accorded by the Hon'ble Chairman, BWC

RESOLUTION:

The BWC ratified the approval accorded by the Hon'ble Chairman, BWC.

(B) REPORTING ITEMS:- NIL

RESOLUTION:

The BWC noted the reporting item.

PART-III


(NEW ITEMS)

ITEM No 32.5:

Following items have been recommended by Advisory Campus Development Committee:

Sr. No.	Item No.	Agenda	Brief Description of Work	Resolution of 32 <sup>nd</sup> of BWC
1.	32.5.1	Construction of additional staff quarter Type-II 48 Nos. six storeyed (G+5) at NIT Hamirpur  Amounting to Rs. 1715.42 Lacs	Due to continuous increase in the strength of the students under EWS, the faculty strength will also increase. At present <i>total faculty and non faculty sanctioned strength is 548 Nos.</i> (Faculty 261 Nos. & Supporting Staff 287 Nos.).  <i>At present total nos. of houses constructed as per entitlement i.e. Type-II to Type-VI is 265 Nos.</i> (Type-II 82 Nos. Type-III 54 Nos.	The BWC in principle approved the proposal of construction of additional staff quarter Type-II 48 Nos. six storeyed (G+5) at NIT Hamirpur amounting to Rs. 1640.23 Lacs. Further, the BWC resolved to execute the said project through HEFA Window-I.

			<p>Type-IV / Type IV Special 112 Nos. Type-V/ Type V Duplex 16 Nos. and Type VI 01 No.) <b>Hence at present there is a shortage of 283 Nos. houses.</b></p> <p><b>In view of it proposal of additional 232</b> houses of various Types as per detail given is proposed.</p> <p><b>Type-II 48 Nos.,</b> Type-III 96Nos Type-IV 72 Nos. &amp; Type-V 16 Nos. houses.</p> <p><i>The proposal is placed before the BWC for consideration &amp; approval.</i></p>	
2.	32.5.2	<p>Construction of additional staff quarter Type-III 96 Nos. six storeyed (G+5) at NIT Hamirpur</p> <p>Amounting to Rs. 3730.42 Lacs</p>	<p>Due to continuous increase in the strength of the students under EWS, the faculty strength will also increase. At present <b>total faculty and non faculty sanctioned strength is 548</b> Nos. (Faculty 261 Nos. &amp; Supporting Staff 287 Nos.).</p> <p><b>At present total nos. of houses constructed as per entitlement i.e. Type-II to Type-VI is 265</b> Nos. (Type-II 82 Nos. Type-III 54 Nos. Type-IV / Type IV Special 112 Nos. Type-V/ Type V Duplex 16 Nos. and Type VI 01 No.) <b>Hence at present there is a shortage of 283 Nos. houses.</b></p> <p><b>In view of it proposal of additional 232</b> houses of various Types as per detail given is proposed.</p> <p><b>Type-II 48 Nos., Type-III 96 Nos.,</b> Type-IV 72 Nos. &amp; Type-V 16 Nos. houses .</p> <p><i>The proposal is placed before the BWC for consideration &amp; approval.</i></p>	<p><b>The BWC in principle approved the proposal of construction of additional staff quarter Type-III 96 Nos. six storeyed (G+5) at NIT Hamirpur amounting to Rs. 3564.30 Lacs. Further, the BWC resolved to execute the said project through HEFA Window-I.</b></p>
3.	32.5.3	<p>Construction of additional staff quarter Type-IV 72 Nos. six storeyed (G+5) at NIT Hamirpur</p>	<p>Due to continuous increase in the strength of the students under EWS, the faculty strength will also increase. At present <b>total faculty and non</b></p>	<p><b>The BWC did not approve the proposal of construction of additional staff quarter Type-IV 72 Nos. six</b></p>



		<p>Amounting to Rs. 3774.81 Lacs</p>	<p><i>faculty sanctioned strength is 548 Nos. (Faculty 261 Nos. &amp; Supporting Staff 287 Nos.).</i></p> <p><i>At present total nos. of houses constructed as per entitlement i.e. Type-II to Type-VI is 265 Nos. (Type-II 82 Nos. Type-III 54 Nos. Type-IV / Type IV Special 112 Nos. Type-V/ Type V Duplex 16 Nos. and Type VI 01 No.) Hence at present there is a shortage of 283 Nos. houses.</i></p> <p><i>In view of it proposal of additional 232 houses of various Types as per detail given is proposed.</i></p> <p><i>Type-II 48 Nos., Type-III 96Nos., Type-IV 72 Nos.&amp; Type-V 16 Nos. houses .</i></p> <p><i>The proposal is placed before the BWC for consideration &amp; approval.</i></p>	<p>storeyed (G+5) at NIT Hamirpur keeping in view the priority of hostel infrastructure works.</p>
4.	32.5.4	<p>Construction of additional staff quarter Type-V 16 Nos. Four storeyed (G+3) at NIT Hamirpur</p> <p>Amounting to Rs. 1490.56 Lacs</p>	<p>Due to continuous increase in the strength of the students under EWS, the faculty strength will also increase. At present <i>total faculty and non faculty sanctioned strength is 548 Nos. (Faculty 261 Nos. &amp; Supporting Staff 287 Nos.).</i></p> <p><i>At present total nos. of houses constructed as per entitlement i.e. Type-II to Type-VI is 265 Nos. (Type-II 82 Nos. Type-III 54 Nos. Type-IV / Type IV Special 112 Nos. Type-V/ Type V Duplex 16 Nos. and Type VI 01 No.) Hence at present there is a shortage of 283 Nos. houses.</i></p> <p><i>In view of it proposal of additional 232 houses of various Types as per detail given is proposed.</i></p> <p><i>Type-II 48 Nos. Type-III 96Nos. Type-IV 72 Nos.&amp; Type-V 16 Nos. houses .</i></p> <p><i>The proposal is placed before the BWC for consideration &amp; approval.</i></p>	<p>The BWC in principle approved the proposal of construction of additional staff quarter Type-V 16 Nos. four storeyed (G+3) at NIT Hamirpur amounting to Rs. 1425.96 Lacs. Further, the BWC resolved to execute the said project through HEFA Window-I.</p>






5.	32.5.5	<p>Construction of new Sewage Treatment Plant, 1 MLD capacity at NIT Hamirpur</p> <p><b>Amounting to Rs. 704.05 Lacs</b></p>	<p>Due to continuous increase in the strength of the students under EWS, faculty and staff, the existing sewerage treatment plant is not of enough capacity. At present this institute is having 01 No. sewage treatment plant with 1.0 MLD capacity. Hence to facilitate the increased student strength of EWS reservation and increase in the faculty strength one new sewage treatment plant is required.</p> <p><i>The proposal is placed before the BWC for consideration &amp; approval.</i></p>	<p><b>The BWC in principle approved the proposal of construction of new Sewage Treatment Plant, 1 MLD capacity at NIT Hamirpur amounting to Rs. 704.05 Lacs. Further, the BWC resolved to execute the said project through HEFA Window-I.</b></p>
6.	32.5.6	<p>Providing &amp; fixing aluminum partition and aluminum doors at Mechanical Workshop and Central Block Hall No. 201 of NIT Hamirpur</p> <p><b>Amounting to Rs. 9.76 Lacs</b></p>	<p>The requirement from various departments for providing aluminum shutters and partitions has been received as below:</p> <p><b>1. Mechanical workshop:-</b> The requirement received from the Faculty-in-charge central workshop NIT Hamirpur vide his letter No. NIT/HMR/Central workshop/2021/744-745 dated 23/02/2021 vide which he has requested to replace the heavy steel shutters with aluminum shutters as the same has been got rusted and difficult to lift while opening the workshops. The work stand approved in the Advisory Campus Development Committee.</p> <p><b>2. Central Block:-Physics and Photonic Science Department:-</b> The requirement from the HoD Physics and Photonic Science Department has been received vide letter No. NIT/HMR/Physics-20/2021/98 dated 18/02/2021. He has requested to provide a aluminum partition in the hall No. 201 at Central Block to create two labs for the UG students. The work stand approved in the Advisory Campus Development Committee.</p> <p><i>The proposal is placed before the BWC for consideration &amp; approval.</i></p>	<p><b>The BWC in principle approved the proposal of providing &amp; fixing aluminum partition and aluminum doors at Mechanical Workshop and Central Block Hall No. 201 of NIT Hamirpur amounting to Rs. 9.76 Lacs.</b></p>



7.	32.5.7	Renovation of Auditorium hall (SH. Providing and fixing wall paneling ,vitrified tiles and duct insulation )  <b>Amounting to Rs. 14.69 Lacs</b>	The Auditorium was constructed in the year 2005. Due to moisture and termite, the wood paneling of seminar halls at ground floor and first floor has decomposed. Further, insulation covering of the AC duct has also decomposed & due to which the efficiency of the cooling system has lowered. In view of it, the work has been proposed for providing proper auditorium facility to the students and faculty in order to organize various events, seminars etc. <i>The proposal is placed before the BWC for consideration &amp; approval.</i>	<b>The BWC in principle approved the proposal of renovation of Auditorium hall (SH. Providing and fixing wall paneling, vitrified tiles and duct insulation) amounting to Rs. 14.69 Lacs.</b>
8.	32.5.8	Construction 05 No. temporary booths at various locations at NIT Hamirpur  <b>Amounting to Rs. 10.20 Lacs</b>	As per the recommendation of License Committee in the meeting held on 15/03/2021 and further approval of the Competent Authority, it was decided to construct temporary booths at various locations . <i>The proposal is placed before the BWC for consideration &amp; approval.</i>	<b>The BWC in principle approved the proposal of construction 05 No. temporary booths at various locations at NIT Hamirpur amounting to Rs. 10.20 Lacs.</b>
9	32.5.9	Providing and installation of damaged AC duct insulation of auditorium at NIT Hamirpur. <b>Amounting to Rs. 2.70 Lacs</b>	The Auditorium was constructed in the year 2005. Due to continuous use of AC duct the insulation covering of the same has decomposed. Due to which the efficiency of the cooling system has lowered. In view of it, the work has been proposed for providing proper auditorium facility to the students and faculty in order to organize various events, seminars etc. <i>The proposal is placed before the BWC for consideration &amp; approval.</i>	<b>The BWC in principle approved the proposal of providing and installation of damaged AC ducts insulation of auditorium at NIT Hamirpur amounting to Rs. 2.70Lacs.</b>

  
 Member Secretary  
 BWC, NIT Hamirpur