

# राष्ट्रीय प्रौद्योगिकी संस्थान हमीरपुर

हमीरपुर (हि.प्र.) – 177 005 (भारत)

[ भारत सरकार शिक्षा मंत्रालय के तहत एक राष्ट्रीय महत्व का संस्थान ]

**NATIONAL INSTITUTE OF TECHNOLOGY HAMIRPUR**

**HAMIRPUR (H.P.) - 177 005 (INDIA)**

[An Institute of National Importance under Ministry of Education (Shiksha Mantralaya)]

## MINUTES OF 34<sup>th</sup> MEETING OF BUILDING & WORKS COMMITTEE HELD ON 29<sup>th</sup> SEPTEMBER, 2022 AT 11:30 A.M. THROUGH ONLINE MODE IN THE BOARD ROOM, ADMINISTRATIVE BUILDING, NATIONAL INSTITUTE OF TECHNOLOGY, HAMIRPUR (HP).

The following attended the meeting:-

- |    |                                                                                                                                                                |                     |
|----|----------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------|
| 1. | <b>Prof. H.M. Suryawanshi</b><br>Director<br>National Institute of Technology Hamirpur (HP)                                                                    | Ex-Officio Chairman |
| 2. | <b>Sh. Anil Kumar</b><br>Director (Finance)<br>Government of India<br>Ministry of Education                                                                    | Member              |
| 3. | <b>Ms. Veena Dunga</b><br>Deputy Secretary (NITs)<br>Government of India<br>Ministry of Education (Shiksha Mantralaya)                                         | Member              |
| 4. | <b>Dr. Rajeshwar Singh Banshtu</b><br>Dean (Planning & Development)<br>National Institute of Technology Hamirpur (HP)                                          | Member              |
| 5. | <b>Dr. Amrit Kumar Roy</b><br>Assistant Professor, Grade-1<br>Civil Engineering Department<br>Nominee of BOG<br>National Institute of Technology Hamirpur (HP) | Member              |
| 6. | <b>Er. Manoj Kumar</b><br>Superintending Engineer (Civil)<br>CPWD, Shimla                                                                                      | Member              |
| 7. | <b>Er. Karam Chand Suman</b><br>Executive Engineer (Elect.)<br>HPPWD, Electrical Division Una (HP)                                                             | Member              |
| 8. | <b>Prof. Vinod Kumar</b><br>Registrar<br>National Institute of Technology Hamirpur (HP)                                                                        | Member Secretary    |

At the outset, the Member Secretary welcomed Hon'ble Chairman and the members of Building and Works Committee. Thereafter, the agenda was taken up for deliberation by Member Secretary with the permission of Hon'ble Chairman, BWC.

**PART-I**

**COMMENTS, CONFIRMATION AND ATR ITEMS**

**BWC/MIN/34/2022-09/34.1:**

Comments received after circulation of minutes of 33<sup>rd</sup> meeting of BWC :-  
None

**RESOLUTION**

BWC noted the comments received on the minutes of 33<sup>rd</sup> BWC

**BWC/MIN/34/2022-09/34.2:**

**CONFIRMATION OF MINUTES OF 33<sup>rd</sup> MEETING OF BWC.**

**RESOLUTION**

BWC confirmed the minutes of 33<sup>rd</sup> meeting of BWC.


**ITEM NO.34.3: PROGRESS/ACTION-TAKEN REPORT ON THE DECISIONS OF 33<sup>rd</sup> BWC MEETING.**

The progress /action taken report on the resolution /decision of the 33<sup>rd</sup> BWC meeting is as follows:-

| Sr. No | Item No. | Agenda                                                                                                                                                                                   | Resolution of 33 <sup>rd</sup> BWC | Progress / Action Taken Report                                                                                                                                                                 | Resolution of 34 <sup>th</sup> BWC |
|--------|----------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------|
| 1.     | 23.12    | Construction of Hostels for OBC Boys and Girls (SH:- C/O Hostel for OBC Girls) amounting to Rs. 426.33 Lakh.                                                                             | The BWC noted the action taken.    | The required information has been submitted to the Ministry of Social Justice Empowerment vide letter No. NIT/HMR/CC/DB/OBC/ Hostel/2021/2267 dated 02/03/2022<br>The funds are still awaited. | The BWC noted the action taken.    |
| 2.     | 28.5.i   | 1.Construction of upcoming Girls Hostel Six storeyed (G+5) (300 seated ) at NIT Hamirpur Location-in –front of Parvati Girls Hostel at NIT Hamirpur (HP). Amounting to Rs. 1653.00 Lakh. | The BWC noted the action taken.    | Tendering work is in progress.                                                                                                                                                                 | The BWC noted the action taken.    |

|    |        |                                                                                                                                                                                                 |                                        |                                                                                                                                                                                                                               |                                                                     |
|----|--------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------|
|    |        | 2. Construction of upcoming Boys Hostel Six storeyed (G+5) (150 seated ) at NIT Hamirpur Location-Adjacent to Kailash Boys Hostel at NIT Hamirpur (HP).<br><b>Amounting to Rs. 947.00 Lakh.</b> |                                        | Tendering work is in progress                                                                                                                                                                                                 |                                                                     |
| 3. | 30.5.3 | Renovation of sheds net houses for protection from monkeys at nursery site.<br><br><b>Amounting to Rs. 6.61 Lakh.</b>                                                                           | <b>The BWC noted the action taken.</b> | The tender was awarded vide letter No.578-592 dated 03/06/2022 but due to some unavoidable circumstances contractor could not execute the work. Hence the security was forfeited and process for fresh tender is in progress. | <b>The BWC noted the action taken.</b>                              |
| 4. | 30.5.4 | Construction of store for kitchen at Udaygiri Hostel NIT Hamirpur (Civil and Electrical work).<br><br><b>Amounting to Rs. 20.07 Lakh.</b>                                                       | <b>The BWC noted the action taken.</b> | The work has been completed and the final bill is under process.<br><br><b>No further action is required</b>                                                                                                                  | <b>The BWC noted the action taken and decided to drop the item.</b> |
| 5. | 30.5.5 | Construction of security check post for the security guard of Mani Mahesh Girls Hostel.<br><br><b>Amounting to Rs. 4.93 Lakh.</b>                                                               | <b>The BWC noted the action taken.</b> | The work has been completed.<br><br><b>No further action is required</b>                                                                                                                                                      | <b>The BWC noted the action taken and decided to drop the item.</b> |
| 6. | 30.5.6 | Providing protection wall from Admin to Shivalik Boys Hostel.<br><br><b>Amounting to Rs. 24.92 Lakh.</b>                                                                                        | <b>The BWC noted the action taken.</b> | The work has been completed and the final bill is under process.<br><br><b>No further action is required</b>                                                                                                                  | <b>The BWC noted the action taken and decided to drop the item.</b> |

|     |         |                                                                                                               |                                        |                                                                                                               |                                                                     |
|-----|---------|---------------------------------------------------------------------------------------------------------------|----------------------------------------|---------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------|
| 7.  | 30.5.12 | Repair and maintenance of residential buildings [Civil Work].<br><br><b>Amounting to Rs. 23.04 Lakh.</b>      | <b>The BWC noted the action taken.</b> | The 85% of the work has been completed.                                                                       | <b>The BWC noted the action taken.</b>                              |
| 8.  | 30.5.13 | Repair and maintenance of non-residential buildings [Civil Work].<br><br><b>Amounting to Rs. 15.11 Lakh.</b>  | <b>The BWC noted the action taken.</b> | Work has been awarded vide letter No. 1381-1394 dated 30/08/2022.                                             | <b>The BWC noted the action taken.</b>                              |
| 9.  | 30.5.14 | Repair and maintenance of various hostels [Civil Work].<br><br><b>Amounting to Rs. 25.81 Lakh.</b>            | <b>The BWC noted the action taken.</b> | The 70% of the work has been completed.                                                                       | <b>The BWC noted the action taken.</b>                              |
| 10. | 30.5.15 | Painting and distempering of residential buildings.<br><br><b>Amounting to Rs. 15.00 Lakh.</b>                | <b>The BWC noted the action taken.</b> | The 25% of the work has been completed.                                                                       | <b>The BWC noted the action taken.</b>                              |
| 11. | 30.5.16 | Painting and distempering of non-residential buildings.<br><br><b>Amounting to Rs. 8.00 Lakh.</b>             | <b>The BWC noted the action taken.</b> | The work has been completed and the final bill is under process.<br><br><b>No further action is required</b>  | <b>The BWC noted the action taken and decided to drop the item.</b> |
| 12. | 30.5.17 | Painting and distempering of hostel buildings.<br><br><b>Amounting to Rs. 22.10 Lakh.</b>                     | <b>The BWC noted the action taken.</b> | The work has been completed and the final bill is under process.<br><br><b>No further action is required.</b> | <b>The BWC noted the action taken and decided to drop the item.</b> |
| 13. | 30.5.18 | Surfacing of roads.<br><br><b>Amounting to Rs. 104.00 Lakh.</b>                                               | <b>The BWC noted the action taken.</b> | The work is to be put for approval in the forthcoming meeting of FC and BoG.                                  | <b>The BWC noted the action taken.</b>                              |
| 14. | 30.5.21 | Providing UPS connection to IP based CCTV Camera's along the road.<br><br><b>Amounting to Rs. 15.00 Lakh.</b> | <b>The BWC noted the action taken.</b> | The tendering process is under progress.                                                                      | <b>The BWC noted the action taken.</b>                              |

 309

|     |         |                                                                                                                                                                                                                                                |                                        |                                                                                                                                                   |                                                                     |
|-----|---------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------|
| 15. | 30.5.22 | Repair and maintenance of residential buildings [Internal & External Electrical Work].<br><br><b>Amounting to Rs. 3.50 Lakh.</b>                                                                                                               | <b>The BWC noted the action taken.</b> | The tender was invited vide letter No. 802-818 dated 28/06/2022 , but due to the poor response tender has been cancelled and is to be re-invited. | <b>The BWC noted the action taken.</b>                              |
| 16. | 30.5.24 | Providing outdoor IP based CCTV Camera (Surveillance System) from Gate No.-II to Kailash Boys Hostel along the road side for the hostel areas.<br><b>Amounting to Rs. 24.48 Lakh.</b>                                                          | <b>The BWC noted the action taken.</b> | Tendering process is under progress.                                                                                                              | <b>The BWC noted the action taken.</b>                              |
| 17. | 30.5.25 | AMC Of surveillance System and Network Passive items.<br><br><b>Amounting to Rs. 10.00 Lakh.</b>                                                                                                                                               | <b>The BWC noted the action taken.</b> | The tender was invited vide letter No. 802-818 dated 28/06/2022, but due to the poor response tender has been cancelled.                          | <b>The BWC noted the action taken.</b>                              |
| 18. | 31.4.4  | AMC of 03 Number Lift installed at Udaigiri Boys Hostel for the Year 2021-22.<br><br><b>Amounting to Rs. 5.28 Lakh.</b>                                                                                                                        | <b>The BWC noted the action taken.</b> | The work has been completed.<br><br><b>No further action is required.</b>                                                                         | <b>The BWC noted the action taken and decided to drop the item.</b> |
| 19. | 31.5.1  | Construction of One New Boys Hostel six storeyed (G+5) with a capacity of 700 students at NIT Hamirpur including development works and internal external electrical works.<br><b>Amounting to Rs. 5549.15 Lakh.</b>                            | <b>The BWC noted the action taken.</b> | The work is to be put for approval in the forthcoming meeting of FC and BoG.                                                                      | <b>The BWC noted the action taken.</b>                              |
| 20. | 31.5.2  | Construction of New Lecture Hall Complex of six storeyed (G+5) with 22 number of lecture hall (capacity of 120 Nos. seater each) including furniture works for Lecture Hall at NIT Hamirpur (HP).<br><br><b>Amounting to Rs. 5836.13 Lakh.</b> | <b>The BWC noted the action taken.</b> | The work is to be put for approval in the forthcoming meeting of FC and BoG.                                                                      | <b>The BWC noted the action taken.</b>                              |

|     |        |                                                                                                                                                                                                |                                        |                                                                              |                                        |
|-----|--------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------|------------------------------------------------------------------------------|----------------------------------------|
| 21. | 31.5.3 | Construction of Overhead water storage tank with increased capacity of 2 lakh liters at NIT Hamirpur (HP).<br><br><b>Amounting to Rs. 148.51 Lakh.</b>                                         | <b>The BWC noted the action taken.</b> | The work is to be put for approval in the forthcoming meeting of FC and BoG. | <b>The BWC noted the action taken.</b> |
| 22. | 31.5.4 | Providing fire alarm & fire fighting system in Computer Science Engineering & Mechanical Engineering Department.<br><br><b>Amounting to Rs. 45.08 Lakh.</b>                                    | <b>The BWC noted the action taken.</b> | The work is to be put for approval in the forthcoming meeting of FC and BoG. | <b>The BWC noted the action taken.</b> |
| 23. | 31.5.6 | Construction of unisex accessible toilets for Divyangjan under Swacch Bharat Mission and retrofitting of buildings at various location in NIT Hamirpur.<br><b>Amounting to Rs. 50.27 Lakh.</b> | <b>The BWC noted the action taken.</b> | The work is to be put for approval in the forthcoming meeting of FC and BoG. | <b>The BWC noted the action taken.</b> |
| 24. | 32.5.1 | Construction of additional staff quarter Type-II 48 Nos. six storeyed (G+5) at NIT Hamirpur.<br><b>Amounting to Rs. 1640.23 Lakh.</b>                                                          | <b>The BWC noted the action taken.</b> | The work is to be put for approval in the forthcoming meeting of FC and BoG. | <b>The BWC noted the action taken.</b> |
| 25. | 32.5.2 | Construction of additional staff quarter Type-III 96 Nos. six storeyed (G+5) at NIT Hamirpur.<br><br><b>Amounting to Rs. 3564.30 Lakh.</b>                                                     | <b>The BWC noted the action taken.</b> | The work is to be put for approval in the forthcoming meeting of FC and BoG. | <b>The BWC noted the action taken.</b> |
| 26. | 32.5.4 | Construction of additional staff quarter Type-V 16 Nos. Four storeyed (G+3) at NIT Hamirpur.<br><b>Amounting to Rs. 1425.96 Lakh.</b>                                                          | <b>The BWC noted the action taken.</b> | The work is to be put for approval in the forthcoming meeting of FC and BoG. | <b>The BWC noted the action taken.</b> |

|     |        |                                                                                                                                                                                          |                                                                                |                                                                              |                                        |
|-----|--------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------|------------------------------------------------------------------------------|----------------------------------------|
| 27. | 32.5.5 | Construction of new Sewage Treatment Plant, 1 MLD capacity at NIT Hamirpur.<br><br><b>Amounting to Rs. 704.05 Lakh.</b>                                                                  | <b>The BWC noted the action taken.</b>                                         | The work is to be put for approval in the forthcoming meeting of FC and BoG. | <b>The BWC noted the action taken.</b> |
| 28. | 32.5.6 | Providing & fixing aluminum partition and aluminum doors at Mechanical Workshop and Central Block Hall No. 201 of NIT Hamirpur.<br><b>Amounting to Rs. 9.76 Lakh.</b>                    | <b>The BWC noted the action taken.</b>                                         | The work is to be put for approval in the forthcoming meeting of FC and BoG. | <b>The BWC noted the action taken.</b> |
| 29. | 32.5.7 | Renovation of Auditorium hall (SH: Providing and fixing wall paneling ,vitrified tiles and duct insulation).<br><b>Amounting to Rs. 14.69 Lakh.</b>                                      | <b>The BWC noted the action taken.</b>                                         | The work is to be put for approval in the forthcoming meeting of FC and BoG. | <b>The BWC noted the action taken.</b> |
| 30. | 32.5.8 | Construction of 05 Nos. temporary booths at various locations at NIT Hamirpur.<br><br><b>Amounting to Rs. 10.20 Lakh.</b>                                                                | <b>The BWC noted the action taken.</b>                                         | The work is to be put for approval in the forthcoming meeting of FC and BoG. | <b>The BWC noted the action taken.</b> |
| 31. | 32.5.9 | Providing and installation of damaged AC duct insulation of auditorium at NIT Hamirpur.<br><b>Amounting to Rs. 2.70 Lakh.</b>                                                            | <b>The BWC noted the action taken.</b>                                         | The work is to be put for approval in the forthcoming meeting of FC and BoG. | <b>The BWC noted the action taken.</b> |
| 32. | 33.5.1 | Construction of footpath Phase-II (From Health Centre connecting Student Activity Centre, back side of Lecture Hall and Dhauladhar Boys Hostel ).<br><b>Amounting to Rs. 42.09 Lakh.</b> | <b>The BWC in principle approved the proposal amounting to Rs. 42.09 Lakh.</b> | The work is to be put for approval in the forthcoming meeting of FC and BoG. | <b>The BWC noted the action taken.</b> |
| 33. | 33.5.2 | Providing ramp for physically challenged persons connecting main road and shopping complex near SBI.<br><b>Amounting to Rs. 2.25 Lakh.</b>                                               | <b>The BWC in principle approved the proposal amounting to Rs. 2.25 Lakh.</b>  | The work is to be put for approval in the forthcoming meeting of FC and BoG. | <b>The BWC noted the action taken.</b> |

|     |        |                                                                                                                                                                             |                                                                                                                                                                                      |                                                                              |                                        |
|-----|--------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------|----------------------------------------|
| 34. | 33.5.3 | Providing LED street lights in the NIT campus (Phase-III).<br><b>Amounting to Rs. 12.55 Lakh.</b>                                                                           | <b>The BWC in principle approved the proposal amounting to Rs. 12.55 Lakh.</b>                                                                                                       | The work is to be put for approval in the forthcoming meeting of FC and BoG. | <b>The BWC noted the action taken.</b> |
| 35. | 33.5.4 | Providing protection and spares for HT Breakers at 03 Nos. 11/0.4 KV substations.<br><br><b>Amounting to Rs. 5.55 Lakh.</b>                                                 | <b>The BWC in principle approved the proposal amounting to Rs. 5.55 Lakh.</b>                                                                                                        | The work is to be put for approval in the forthcoming meeting of FC and BoG. | <b>The BWC noted the action taken.</b> |
| 36. | 33.5.5 | Providing network passive items at Dhauldhar Hostel, Mechanical Engineering Department, Central Block and Auditorium.<br><br><b>Amounting to Rs. 7.09 Lakh.</b>             | <b>The BWC in principle approved the proposal amounting to Rs. 7.09 Lacs and desired to specify all the items to be executed with in this estimate while preparing detailed DPR.</b> | The work is to be put for approval in the forthcoming meeting of FC and BoG. | <b>The BWC noted the action taken.</b> |
| 37. | 33.5.7 | Repair and maintenance of DG set 160 & 320 KVA, fire pump & cables.<br><br><b>Amounting to Rs. 7.25 Lakh.</b>                                                               | <b>The BWC in principle approved the proposal amounting to Rs. 7.25 Lacs.</b>                                                                                                        | The work is to be put for approval in the forthcoming meeting of FC and BoG. | <b>The BWC noted the action taken.</b> |
| 38. | 33.5.8 | Repair and maintenance of Electrical installation of various residential and non residential buildings.<br><br><b>Amounting to Rs. 18.90 Lakh.</b>                          | <b>The BWC in principle approved the proposal amounting to Rs. 18.90 Lacs.</b>                                                                                                       | The work is to be put for approval in the forthcoming meeting of FC and BoG. | <b>The BWC noted the action taken.</b> |
| 39. | 33.5.9 | Annual Repair & Maintenance of existing centralized UPS system at NIT Hamirpur [(SH: Replacement of batteries of UPs 3x60 KVA (Unit-I)]. <b>Amounting to Rs. 7.11 Lakh.</b> | <b>The BWC in principle approved the proposal amounting to Rs. 7.11 Lacs.</b>                                                                                                        | The work is to be put for approval in the forthcoming meeting of FC and BoG. | <b>The BWC noted the action taken.</b> |

**PART-II**

**ITEM No. 34.4:**

**REPORTING ITEMS**

| <b>Sr. No.</b> | <b>Work/ Agenda Item</b>                                                                                                                                           | <b>Status of Work</b>                                                                                                                                                                                                                                | <b>Resolution of 34<sup>th</sup> of BWC</b> |
|----------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------|
| 1.             | Repair & Maintenance of road at NIT Hamirpur (SH:- Patch work of road from Gate No. I to Gate No. II ( Phase-I) (OH-31).<br><br><b>Amounting to Rs. 4.90 Lakh.</b> | The work has been completed and the final bill is under process.                                                                                                                                                                                     | <b>The BWC noted the action taken.</b>      |
| 2.             | Providing power supply to upcoming bailing machine and composter at garbage plant NIT Hamirpur (HP)(OH-35).<br><br><b>Amounting to Rs. 1.59 Lakh.</b>              | The work has been completed and the final bill is under process.                                                                                                                                                                                     | <b>The BWC noted the action taken.</b>      |
| 3.             | Providing Barbed wire on Existing boundary wall Mani Mahesh Girls Hostel NIT Hamirpur ( OH-35).<br><br><b>Amounting to Rs. 2.14 Lakh.</b>                          | A/A & E/S has been accorded vide letter No. 1179-81 dated 10/08/2022 and tender has been floated on CPPP vide letter No. 1244-1259 Dated 12/08/2022.                                                                                                 | <b>The BWC noted the action taken.</b>      |
| 4.             | Refilling of fire extinguishers at various non- residential buildings and hostels ( OH-31).<br><br><b>Amounting to Rs. 4.10 Lakh.</b>                              | Award of work is under process. A/A & E/S has been accorded vide letter No. 1144-46 dated 05/08/2022 and tender has been floated on CPPP vide letter No. 1244-1259 Dated 12/08/2022 and further opened on 22/09/2022. Award of work is under process | <b>The BWC noted the action taken.</b>      |
| 5.             | Providing Ramp for differently abled students from road to the Amul café NIT Hamirpur. ( OH-35)<br><br><b>Amounting to Rs. 1.94 Lakh.</b>                          | A/A & E/S has been accorded vide letter No. 1194-96 dated 10/08/2022 and tender has been floated on CPPP vide letter No. 1244-1259 Dated 12/08/2022.                                                                                                 | <b>The BWC noted the action taken.</b>      |
| 6.             | Replacement of Broken Polycarbonate sheet in Electronics Department, Lecture Hall & Kitchen shed near Auditorium. (OH-31)<br><br><b>Amounting to Rs. 3.29 Lakh</b> | The work has been awarded vide letter No. 1381-94 dated 30/08/2022 and 25% of the work has been completed.                                                                                                                                           | <b>The BWC noted the action taken.</b>      |

|    |                                                                                                                                                                                                                                            |                                                                                                                                                        |                                        |
|----|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------|
| 7. | Flushing of existing bore well including providing and installation of submersible pump complete with electric connection etc. near Student Activity Centre. E-Class Room & New Computer Center.<br><br><b>Amounting to Rs. 8.75 Lakh.</b> | A/A & E/S has been accorded vide letter No. 1575-1577 dated 16/09/2022 and tender has been floated on CPPP vide letter No. 1627-1643 Dated 20/09/2022. | <b>The BWC noted the action taken.</b> |
| 8. | Providing and laying GI pipe line from existing bore well near Student Activity Centre, E-Class Room & New Computer Center to inter connecting GI pipe line to main tank NIT Hamirpur.<br><br><b>Amounting to Rs. 7.43 Lakh.</b>           | A/A & E/S has been accorded vide letter No. 1572-1574 dated 16/09/2022 and tender has been floated on CPPP vide letter No. 1609-1626 Dated 20/09/2022. | <b>The BWC noted the action taken.</b> |

**PART-III**  
**(NEW ITEMS)**

**ITEM No 34.5:**

**Following items have been recommended by Advisory Campus Development Committee:**

| <b>Sr. No.</b> | <b>Item No.</b> | <b>Agenda</b>                                                                                                                                            | <b>Brief Description of Work</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | <b>Resolution of 34<sup>th</sup> of BWC</b>                                     |
|----------------|-----------------|----------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------|
| 1.             | 34.5.1          | Construction of mini tube well in NIT Campus Hamirpur in Tehsil and District Hamirpur. (SH:- Drilling of 2 Nos. bore well along with pumping machinery). | The acute scarcity of water is being faced by the NIT students, faculty and staff due to irregular supply from the river Beas. Regular complaints regarding the shortage of water are being received. In view of it the estimate from the Jal Shakti Vibhag was invited. The financial implication will be to the tune of <b>Rs. 52.52 Lakh</b> to provide 02 Nos. mini tube wells at NIT campus near khashgran. The water from the mini tube wells will be lifted to main distribution water tank near Satpura Hostel. The work stand approved by the Advisory Campus Development Committee (ACDC).<br>The work will be chargeable to OH-35.<br><br><i>The proposal is placed before the BWC for consideration&amp; approval.</i> | <b>The BWC in principle approved the proposal amounting to Rs. 52.52 Lakh .</b> |



|    |        |                                                                                                                                                                                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |                                                                                                                           |
|----|--------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------|
| 2. | 34.5.2 | Providing & installation of 4 Nos. dedicated bore well and submersible pump complete with electric connection and safety at Satpura, Himgiri, Himadri, & Udaygiri Boys Hostel NIT Hamirpur. | <p>Due to the acute scarcity of water, the boys/girls students of Satpura, Himgiri, Himadri, &amp; Udaygiri Boys Hostel NIT Hamirpur are facing a lot of difficulties for their routine use of water and in the mess for catering purpose.</p> <p>In order to facilitate the students dedicated bore well and submersible pump is proposed in the Satpura, Himgiri, Himadri, &amp; Udaygiri Boys Hostel to top up the general shortage of water supply. The financial implication will be approximately to the tune of <b>Rs. 27.88 Lakh</b>. The work stand approved by the Advisory Campus Development Committee (ACDC). The work will be chargeable to OH-35.</p> <p><i>The proposal is placed before the BWC for consideration&amp; approval.</i></p> | <b>The BWC in principle approved the proposal amounting to Rs. 27.88 Lakh.</b>                                            |
| 3. | 34.5.3 | Providing power connection to workstations in newly established computation lab room No. 203 1 <sup>st</sup> Floor (Admin Block) NIT Hamirpur (HP).                                         | <p>Requirement has been received from Mathematics &amp; Scientific Computing Engineering Department vide letter No. 2979 dated 20/04/2022. He has requested to provide power connections to modular workstations installed at computation lab room No. 203 1<sup>st</sup> Floor (Admin Block) NIT Hamirpur (HP).</p> <p>The financial implication will be approximately to the tune of <b>Rs. 2.75Lakh</b>. The work stand approved by the Advisory Campus Development Committee (ACDC). The work will be chargeable to OH-35.</p> <p><i>The proposal is placed before the BWC for consideration&amp; approval.</i></p>                                                                                                                                   | <b>The BWC directed to put those works for approval in the BWC only which are beyond the financial power of Director.</b> |
| 4. | 34.5.4 | Supplying , fixing and testing of network passive items (Internet LAN wiring in Administrative area and residential area of Type-V ) of NIT Hamirpur.                                       | <p>The network passive items (Internet LAN wiring in Administrative area and residential area of Type-V) are required to be installed in these buildings.</p> <p>The financial implication will be approximately to the tune of <b>Rs. 6.70 Lakh</b>. The work stand approved by the Advisory Campus Development Committee (ACDC). The work will be chargeable to OH-35.</p> <p><i>The proposal is placed before the BWC for consideration&amp; approval.</i></p>                                                                                                                                                                                                                                                                                         | <b>The BWC directed to put those works for approval in the BWC only which are beyond the financial power of Director.</b> |



|    |        |                                                                                                                                                                                                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |                                                                                                                           |
|----|--------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------|
| 5. | 34.5.5 | Painting and distempering of Type IV special (Block -B, C&D ) ( Qtr. No.534 to 581) 48 Nos. Qtrs. Faculties Houses at NIT, Hamirpur (HP).                                                                          | <p>The painting and distempering of the Type IV special (Block -B, C &amp; D ) ( Qtr. No.534 to 581) 48 Nos. has been done during the year 2012. As per the schedule these buildings were due for painting and distempering in the year 2017, but the same could not be painted and distempered well in time due to scarcity of funds. Further, these buildings are giving shabby look. In view of it the estimate has been prepared amounting to <b>Rs. 23.98 Lakh</b> only. The work stand approved by the Advisory Campus Development Committee (ACDC). The work will be chargeable to OH-31.</p> <p><i>The proposal is placed before the BWC for consideration&amp; approval.</i></p>                                                            | <b>The BWC directed to put those works for approval in the BWC only which are beyond the financial power of Director.</b> |
| 6. | 34.5.6 | Painting and distempering of Type IV special (Block -A,) Qtr. No.518 to 532) 16Nos.,Type IV( Block -B) ( Qtr. No.414 to 425) 12 Nos. & Type IV (Block -D) ( Qtr. No.438 to 443) 6Nos. Qtrs. at NIT, Hamirpur (HP). | <p>The painting and distempering of the Type IV special (Block -A,) Qtr. No.518 to 532) 16Nos., Type IV( Block -B) ( Qtr. No.414 to 425) 12 Nos. &amp; Type IV (Block -D) ( Qtr. No.438 to 443) 6Nos. Qtrs. has been done during the year 2016. As per the schedule this buildings was due for painting and distempering in the year 2021, but the same could not be painted and distempered well in time. Due to which the same are giving shabby look. In view of it the estimate has been prepared amounting to <b>Rs. 17.66 Lakh</b>. The work stand approved by the Advisory Campus Development Committee (ACDC).The work will be chargeable to OH-31.</p> <p><i>The proposal is placed before the BWC for consideration&amp; approval.</i></p> | <b>The BWC directed to put those works for approval in the BWC only which are beyond the financial power of Director.</b> |
| 7. | 34.5.7 | Painting and distempering of Type III (Block-A) (Qtr. No. 301 to 312) 12 Nos. & Type III (Block -B) (Qtr. No.314 to 325) 12 Nos. Qtrs. at NIT, Hamirpur (HP).                                                      | <p>The painting and distempering of the Type III (Block-A) ( Qtr. No.301 to 312) 12 Nos.&amp; (Block -B) ( Qtr. No.314 to 325) 12 Nos. has been done during the year 2016. As per the schedule this building was due for painting and distempering in the year 2021, but the same could not be painted and distempered well in time. Due to which the same are giving shabby look. In view of it the estimate has been prepared amounting to <b>Rs. 10.46 Lakh</b>. The work stand approved by the Advisory Campus</p>                                                                                                                                                                                                                               | <b>The BWC directed to put those works for approval in the BWC only which are beyond the financial power of Director.</b> |

 13/07

|     |         |                                                                              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |                                                                                                                           |
|-----|---------|------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------|
|     |         |                                                                              | Development Committee (ACDC).The work will be chargeable to OH-31.<br><br><i>The proposal is placed before the BWC for consideration&amp; approval.</i>                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                                                                                                           |
| 8.  | 34.5.8  | Painting and distempering of Ambika Girls Hostel at NIT, Hamirpur (HP).      | The painting and distempering of the Ambika Girls Hostel has been done during the year 2017. As per the schedule this building was due for painting and distempering in the year 2022, but the same could not be painted and distempered well in time. Due to which the same are giving shabby look. In view of it the estimate has been prepared amounting to <b>Rs. 25.65 Lakh</b> only. The work stand approved by the Advisory Campus Development Committee (ACDC).The work will be chargeable to OH-31. <i>The proposal is placed before the BWC for consideration&amp; approval.</i>                | <b>The BWC in principle approved the proposal amounting to Rs. 25.65 Lakh.</b>                                            |
| 9.  | 34.5.9  | Painting and distempering of Vindhyachal Boys Hostel at NIT, Hamirpur (HP).  | The painting and distempering of the Vindhyachal Boys Hostel has been done during the year 2015. As per the schedule this building was due for painting and distempering in the year 2020, but the same could not be painted and distempered well in time. Due to which the same are giving shabby look. In view of it the estimate has been prepared amounting to <b>Rs. 18.01 Lakh</b> only. The work stand approved by the Advisory Campus Development Committee (ACDC).<br>The work will be chargeable to OH-31.<br><br><i>The proposal is placed before the BWC for consideration&amp; approval.</i> | <b>The BWC directed to put those works for approval in the BWC only which are beyond the financial power of Director.</b> |
| 10. | 34.5.10 | Painting and distempering of Mani Mahesh Girls Hostel at NIT, Hamirpur (HP). | The painting and distempering of the Mani Mahesh Girls Hostel has been done during the year 2015. As per the schedule this building was due for painting and distempering in the year 2020, but the same could not be painted and distempered well in time. Due to which the same are giving shabby look. In view of it the estimate has been prepared amounting to <b>Rs. 18.17 Lakh</b> . The work stand approved by the Advisory Campus Development Committee (ACDC).The work will be chargeable to OH-31. <i>The proposal is placed before the BWC for consideration&amp; approval.</i>               | <b>The BWC directed to put those works for approval in the BWC only which are beyond the financial power of Director.</b> |

*327*

|     |         |                                                                                                   |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                                                                                                                           |
|-----|---------|---------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------|
| 11. | 34.5.11 | Painting and distempering of Aravali Girls Hostel & Dhauladhar Boys Hostel at NIT, Hamirpur (HP). | <p>The painting and distempering of the Aravali Girls Hostel has been done during the year 2015. As per the schedule this building was due for painting and distempering in the year 2020, but the same could not be painted and distempered well in time. Due to which the same are giving shabby look. In view of it the estimate has been prepared amounting to <b>Rs. 19.61 Lakh</b> only. The work stand approved by the Advisory Campus Development Committee (ACDC).</p> <p>The work will be chargeable to OH-31.</p> <p><i>The proposal is placed before the BWC for consideration&amp; approval.</i></p>                                                                                                                                                                              | <b>The BWC directed to put those works for approval in the BWC only which are beyond the financial power of Director.</b> |
| 12. | 34.5.12 | Painting and distempering of Neelkanth Boys Hostel at NIT, Hamirpur (HP).                         | <p>The painting and distempering of the Neelkanth Boys Hostel has been done during the year 2015. As per the schedule this building was due for painting and distempering in the year 2020, but the same could not be painted and distempered well in time. Due to which the same are giving shabby look.</p> <p><b><i>“The Neelkanth Hostel building is 4 storeyed with total area for distempering approximately 21,700 Sqm. having total number of 148 dormitories triplet rooms”.</i></b> In view of it the estimate has been prepared amounting to <b>Rs. 26.48 Lakh</b> only. The work stand approved by the Advisory Campus Development Committee (ACDC).The work will be chargeable to OH-31.</p> <p><i>The proposal is placed before the BWC for consideration&amp; approval.</i></p> | <b>The BWC in principle approved the proposal amounting to Rs. 26.48 Lakh.</b>                                            |

|     |         |                                                                                                                                                                              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |                                                                                                                                               |
|-----|---------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------|
| 13. | 34.5.13 | Painting and distempering of Himgiri Boys Hostel at NIT, Hamirpur (HP).                                                                                                      | <p>The painting and distempering of the Himgiri Boys Hostel has been done during the year 2015. As per the schedule this building was due for painting and distempering in the year 2020, but the same could not be painted and distempered well in time. Due to which the same are giving shabby look.</p> <p><i><b>"The Himgiri Hostel building is 8 storeyed with total area for distempering approximately 41,982 Sqm. having total number of 469 cubical rooms and 11 Nos. two bedded room".</b></i> In view of it the estimate has been prepared.</p> <p>Accordingly an estimate was framed amounting to <b>Rs. 44.71 Lakh</b> only. The work stand approved by the Advisory Campus Development Committee (ACDC). The work will be chargeable to OH-31.</p> <p><i>The proposal is placed before the BWC for consideration &amp; approval.</i></p> | <b>The BWC in principle approved the proposal amounting to Rs. 44.71 Lakh.</b>                                                                |
| 14. | 34.5.14 | Painting and distempering of Guest House at NIT Hamirpur.                                                                                                                    | <p>The painting and distempering of the Guest House 1 has been done during the year 2015. As per the schedule this building was due for painting and distempering in the year 2020, but the same could not be painted and distempered well in time. Due to which the same are giving shabby look. In view of it the estimate has been prepared.</p> <p>Accordingly an estimate was framed amounting to <b>Rs. 2.96 Lakh</b> only. The work stand approved by the Advisory Campus Development Committee (ACDC). The work will be chargeable to OH-31.</p> <p><i>The proposal is placed before the BWC for consideration &amp; approval.</i></p>                                                                                                                                                                                                          | <b>The BWC directed to put those works for approval in the BWC only which are beyond the financial power of Director.</b>                     |
| 15. | 34.5.15 | A/A& M/O of LWSS REC From river Beas in Tehsil & Distt. Hamirpur.(SH:- Providing and laying of MSERW pipe for rising main 1st& 2nd stage MSERW 150 mm dia)( Deposited work). | <p>The water has been lifted from river Beas to NIT campus under two stages as an deposit work. The total length of line is approximately 17 KM. The said project was installed during the year 1994. Due to continuous use the pipe line has rusted and there is a leakage at several points resulting in scarcity of water. The said scheme is presently run by Jal Shakti Vibhag. The estimate amounting to <b>Rs. 63.63 Lakh</b> has been received from the Executive Engineer, Jal Shakti Vibhag to maintain the water supply scheme by replacing about 500 Mtrs. GI pipe 150</p>                                                                                                                                                                                                                                                                  | <b>The BWC directed to get in writing from Jal Shakti Vibhag, that what will be the share of NIT in the said repair and maintenance cost.</b> |

|     |         |                                                                                                                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                                                                                                           |
|-----|---------|------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------|
|     |         |                                                                                                                                    | <p>MM dia which is in very worst condition. Accordingly an estimate was framed amounting to Rs. 63.63 Lacs only. The work stand approved by the Advisory Campus Development Committee (ACDC). The work will be chargeable to OH-31.</p> <p><i>The proposal is placed before the BWC for consideration&amp; approval.</i></p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |                                                                                                                           |
| 16. | 34.5.16 | Repair & Maintenance of existing centralized UPS system at NIT Hamirpur [(SH: Replacement of batteries of UPS 3x60 KVA (Unit-II)]. | <p>The batteries to be replaced under this estimate were installed during March, 2020. Since these batteries are under use for the last two&amp; half years due to which the efficiency of storage of said batteries is going down with the passage of time and hence the same require replacement as per the standard norms regarding life of batteries.</p> <p>Keeping in view, the essential services UPS supply is to be regularized and for providing proper and smooth uninterrupted electric supply.</p> <p>Accordingly an estimate was framed amounting to <b>Rs. 16.05 Lakh</b> only. The work stand approved by the Advisory Campus Development Committee (ACDC).</p> <p>The work will be chargeable to OH-31.</p> <p><i>The proposal is placed before the BWC for consideration&amp; approval.</i></p> | <b>The BWC directed to put those works for approval in the BWC only which are beyond the financial power of Director.</b> |
| 17. | 34.5.17 | Repair and maintenance including painting and distempering of Type-I Qtrs. at NIT Hamirpur.                                        | <p>Frequent complaints regarding repair and maintenance and painting and distempering are being received from the residents of Type-I Qtrs.. In view of it the work in principle for maintaining the same has been proposed to set right.</p> <p>Accordingly an estimate was framed amounting to <b>Rs. 26.14 Lakh</b> only. The work stand approved by the Advisory Campus Development Committee (ACDC). The work will be chargeable to OH-31.</p> <p><i>The proposal is placed before the BWC for consideration&amp; approval.</i></p>                                                                                                                                                                                                                                                                          | <b>The BWC in principle approved the proposal amounting to Rs. 26.14 Lakh.</b>                                            |

  
**Member Secretary**  
**BWC, NIT Hamirpur**

