

राष्ट्रीय प्रौद्योगिकी संस्थान हमीरपूर

[भारत सरकार शिक्षा मंत्रालय के तहत एक राष्ट्रीय महत्व का संस्थान]

NATIONAL INSTITUTE OF TECHNOLOGY HAMIRPUR

HAMIRPUR (H.P.) - 177 005 (INDIA)

[An Institute of National Importance under Ministry of Education (Shiksha Mantralaya)]

MINUTES OF 35th MEETING OF BUILDING & WORKS COMMITTEE HELD ON 11th DECEMBER, 2023 AT 11:00 A.M. THROUGH ONLINE MODE IN THE CONFERENCE HALL ADJOINING TO THE DIRECTOR OFFICE, ADMINISTRATIVE BUILDING, NATIONAL INSTITUTE OF TECHNOLOGY, HAMIRPUR (HP).

The following attended the meeting:-

1. Prof. H.M. Suryawanshi Ex-Officio Chairman

Director

National Institute of Technology Hamirpur (HP)

2. Ms. Veena Dunga Member

Deputy Secretary (NITs)

Government of India

Ministry of Education (Shiksha Mantralaya)

3. Dr. Amrit Kumar Roy Member

Associate Professor

Civil Engineering Department

Nominee of BOG

National Institute of Technology Hamirpur (HP)

4. Er. Manoj Kumar Member

Superintending Engineer (Civil)

CPWD, Shimla

5. Dr. Archana Santosh Nanoty Member Secretary

Registrar

National Institute of Technology Hamirpur (HP)

At the outset, the Member Secretary welcomed Hon'ble Chairman and the members of Building and Works Committee. Thereafter, the agenda was taken up for deliberation by Member Secretary with the permission of Hon'ble Chairman, BWC.

PART-I

COMMENTS, CONFIRMATION AND ATR ITEMS

BWC/MIN/35/2023-12/35.1:

Comments received after circulation of minutes of 34th meeting of BWC:-None

RESOLUTION

BWC noted the comments received on the minutes of 34th BWC

BWC/MIN/35/2023-12/35.2:

CONFIRMATIONOF MINUTES OF 34th MEETING OF BWC.

RESOLUTION

BWC confirmed the minutes of 34th meeting of BWC.

ITEM NO.35.3: PROGRESS/ACTION-TAKEN REPORT ON THE DECISIONS OF 34th BWC MEETING.

The progress /action taken report on the resolution /decision of the 34th BWC meeting is as follows:-

Sr. No	Item No.	Agenda	Resolution of 34 th BWC	Progress / Action Taken Report	Resolution of 35 th BWC
1.	23.12	Construction of Hostels for OBC Boys and Girls (SH:- C/O Hostel for OBC Girls). Amounting to Rs. 426.33 Lakh.	noted the	The required information has been submitted to the Ministry of Social Justice Empowerment vide letter No. NIT/HMR/CC/DB/OBC/ Hostel/2021/2267 dated 02/03/2022 The funds are still awaited.	noted the action taken and directed for follow up with the
2.	28.5.i	1. Construction of upcoming Girls Hostel Six storeyed (G+5) (300 seated) at NIT Hamirpur Location-in –front of Parvati Girls Hostel at NIT Hamirpur (HP). Amounting to Rs. 1653.00 Lakh.		The work has been awarded vide letter No. 327 dated 09/05/2023 to the agency Sh. Dinesh Kumar by CPWD and work is in progress.	The BWC noted the action taken.

My

	20.5.2	2. Construction of upcoming Boys Hostel Six storeyed (G+5) (150 seated) at NIT Hamirpur Location-Adjacent to Kailash Boys Hostel at NIT Hamirpur (HP). Amounting to Rs. 947.00 Lakh.		The work has been awarded vide letter No. 4062 dated 22/03/2023 to the agency M/s Synergy Thrislington by CPWD and work is in progress.	The BWC noted the action taken.
3.	30.5.3	Renovation of shed net houses for protection from monkeys at nursery site. Amounting to Rs.	The BWC noted the action taken.	The work has been completed and final bill under process. No further action is	The BWC noted the action taken and decided to drop the item.
4.	30.5.12	Repair and maintenance of residential buildings [Civil Work]. Amounting to Rs. 23.04 Lakh.	The BWC noted the action taken.	required. The work has been completed. No further action is required.	The BWC noted the action taken and decided to drop the item.
5.	30.5.13	Repair and maintenance of non-residential buildings [Civil Work]. Amounting to Rs. 15.11 Lakh.	The BWC noted the action taken.	The work has been completed and the final bill is under process. No further action is required.	The BWC noted the action taken and decided to drop the item.
6.	30.5.14	Repair and maintenance of various hostels [Civil Work]. Amounting to Rs. 25.81 Lakh.	The BWC noted the action taken.	The work has been completed. No further action is required.	The BWC noted the action taken and decided to drop the item.
7.	30.5.15	Painting and distempering of residential buildings. Amounting to Rs. 15.00 Lakh.	The BWC noted the action taken.	The work has been completed. No further action is required.	The BWC noted the action taken and decided to drop the item.
8.	30.5.16	Painting and distempering of non-residential buildings. Amounting to Rs. 8.00 Lakh.	The BWC noted the action taken.	The work has been completed. No further action is required.	The BWC noted the action taken and decided to drop the item.



9.	30.5.18	Surfacing of roads. Amounting to Rs. 104.00 Lakh.	The BWC noted the action taken.	The work has been completed. No further action is required.	The BWC noted the action taken and decided to drop the item.
10.	30.5.21	Providing UPS connection to IP based CCTV Camera's along the road. Amounting to Rs. 15.00 Lakh.	The BWC noted the action taken.	The A/A & E/S has been accorded vide letter No. 1648-50 dated 31/12/2021 and tendering is under process.	The BWC noted the action taken and directed to prepare a fresh estimate due to price index escalation.
11.	30.5.22	Repair and maintenance of residential buildings [Internal & External Electrical Work]. Amounting to Rs. 3.50 Lakh.	The BWC noted the action taken.	The work has been completed. No further action is required.	The BWC noted the action taken and decided to drop the item.
12.	30.5.24	Providing outdoor IP based CCTV Camera (Surveillance System) from Gate NoII to Kailash Boys Hostel along the road side for the hostel areas. Amounting to Rs. 24.48 Lakh.	The BWC noted the action taken.	The A/A & E/S has been accorded vide letter No. 1648-50 dated 31/12/2021 and tendering is under process.	The BWC noted the action taken and directed to prepare a fresh estimate due to price index escalation.
13.	30.5.25	AMC Of surveillance System and Network Passive items. Amounting to Rs. 10.00 Lakh.	The BWC noted the action taken.	The tender was invited vide letter No. 802-818 dated 28/06/2022, but due to the poor response, the tender opening committee recommended for cancellation of tender after three times etendering.	The BWC noted the action taken and directed to prepare a fresh estimate while considering AMC and installation separately and put up to the next BWC.



14.	31.5.1	Construction of One New Boys Hostel six storeyed (G+5) with a capacity of 700 students at NIT Hamirpur including development works and internal external electrical works. Amounting to Rs. 5549.15 Lakh.	The BWC noted the action taken.	The work has been approved in the 40 th meeting of FC & 48 th meeting of BoG vide letter No. 427-30 & 310-312 dated 05/01/2023 respectively. Further, DPR is still awaited from the CPWD for the approval of Ministry of Education to execute the same through HEFA.	The BWC noted the action taken and directed to hold a meeting with CPWD to resolve the issues.
15.	31.5.2	Construction of New Lecture Hall Complex of six storeyed (G+5) with 22 number of lecture hall (capacity of 120 Nos. seater each) including furniture works for Lecture Hall at NIT Hamirpur (HP). Amounting to Rs. 5836.13 Lakh.	The BWC noted the action taken.	The work has been approved in the 40 th meeting of FC & 48 th meeting of BoG vide letter No. 427-30 & 310-312 dated 05/01/2023 respectively. Further, DPR is still awaited from the CPWD for the approval of Ministry of Education to execute the same through HEFA.	The BWC noted the action taken and directed to hold a meeting with CPWD to resolve the issues.
16.	31.5.3	Construction of Overhead water storage tank with increased capacity of 2 lakh liters at NIT Hamirpur (HP). Amounting to Rs. 148.51 Lakh.	The BWC noted the action taken.	The work has been approved in the 40 th meeting of FC & 48 th meeting of BoG vide letter No. 427-30 & 310-312 dated 05/01/2023 respectively. Further, DPR is still awaited from the CPWD for the approval of Ministry of Education to execute the same through HEFA.	The BWC noted the action taken and directed to hold a meeting with CPWD to resolve the issues.
17.	31.5.4	Providing fire alarm & firefighting system in Computer Science Engineering & Mechanical Engineering Department.	The BWC noted the action taken.	The work has been approved in the 40 th meeting of FC & 48 th meeting of BoG vide letter No. 427-30 & 310-312 dated 05/01/2023 respectively. Further, the MoU is yet to be done with CPWD for execution.	The BWC noted the action taken and directed to expedite the process.
		Amounting to Rs. 45.08 Lakh.			



18.	31.5.6	Construction of unisex accessible toilets for Divyangjan under Swacch Bharat Mission and retrofitting of buildings at various location in NIT Hamirpur. Amounting to Rs. 50.27 Lakh.	The BWC noted the action taken.	The work has been approved in the 40 th meeting of FC & 48 th meeting of BoG vide letter No. 427-30 & 310-312 dated 05/01/2023 respectively. Further, the MoU is yet to be done with CPWD for execution.	The BWC noted the action taken and directed to expedite the process.
19.	32.5.1	Construction of additional staff quarter Type-II 48 Nos. six storeyed (G+5) at NIT Hamirpur. Amounting to Rs. 1640.23 Lakh.	The BWC noted the action taken.	The work has been approved in the 40 th meeting of FC & 48 th meeting of BoG vide letter No. 427-30 & 310-312 dated 05/01/2023 respectively. Further, DPR is still awaited from the CPWD for the approval of Ministry of Education to execute the same through HEFA.	The BWC noted the action taken and directed to hold a meeting with CPWD to resolve the issues.
20.	32.5.2	Construction of additional staff quarter Type-III 96 Nos. six storeyed (G+5) at NIT Hamirpur. Amounting to Rs. 3564.30 Lakh.	The BWC noted the action taken.	The work has been approved in the 40 th meeting of FC & 48 th meeting of BoG vide letter No. 427-30 & 310-312 dated 05/01/2023 respectively. Further, DPR is still awaited from the CPWD for the approval of Ministry of Education to execute the same through HEFA.	The BWC noted the action taken and directed to hold a meeting with CPWD to resolve the issues.
21.	32.5.4	Construction of additional staff quarter Type-V 16 Nos. Four storeyed (G+3) at NIT Hamirpur. Amounting to Rs. 1425.96 Lakh.	The BWC noted the action taken.	The work has been approved in the 40 th meeting of FC & 48 th meeting of BoG vide letter No. 427-30 & 310-312 dated 05/01/2023 respectively. Further, DPR is still awaited from the CPWD for the approval of Ministry of Education to execute the same through HEFA.	The BWC noted the action taken and directed to hold a meeting with CPWD to resolve the issues.



22.	32.5.5	Construction of new Sewage Treatment Plant, 1 MLD capacity at NIT Hamirpur. Amounting to Rs. 704.05 Lakh.	The BWC noted the action taken.	The work has been approved in the 40 th meeting of FC & 48 th meeting of BoG vide letter No. 427-30 & 310-312 dated 05/01/2023 respectively. Further, DPR is still awaited from the CPWD for the approval of Ministry of Education to execute the same through HEFA.	The BWC noted the action taken and directed to hold a meeting with CPWD to resolve the issues.
23.	32.5.6	Providing & fixing aluminum partition and aluminum doors at Mechanical Workshop and Central Block Hall No. 201 of NIT Hamirpur. Amounting to Rs. 9.76 Lakh.	The BWC noted the action taken.	The work has been approved in the 40th meeting of FC & 48th meeting of BoG vide letter No. 427-30 & 310-312 dated 05/01/2023 respectively and tendering is under process.	The BWC noted the action taken.
24.	32.5.7	Renovation of Auditorium hall (SH: Providing and fixing wall paneling, vitrified tiles and duct insulation). Amounting to Rs. 14.69 Lakh.	The BWC noted the action taken.	The work has been awarded vide letter No. 850-865 dated 05/06/2023, it has to be cancelled & retendered with revised estimate due to site complications.	The BWC noted the action taken and directed to prepare a fresh estimate and put up in the next BWC.
25.	32.5.8	Construction of 05 Nos. temporary booths at various locations at NIT Hamirpur. Amounting to Rs. 10.20 Lakh.	The BWC noted the action taken.	The work has been approved in the 40 th meeting of FC & 48 th meeting of BoG vide letter No. 427-30 & 310-312 dated 05/01/2023 respectively and tendering is under process.	The BWC noted the action taken.
26.	32.5.9	Providing and installation of damaged AC duct insulation of auditorium at NIT Hamirpur. Amounting to Rs. 2.70 Lakh.	The BWC noted the action taken.	The work has been approved in the 40 th meeting of FC & 48 th meeting of BoG vide letter No. 427-30 & 310-312 dated 05/01/2023 respectively and tendering is under process.	The BWC noted the action taken.



27.	33.5.1	Construction of footpath Phase-II (From Health Centre connecting Student Activity Centre, back side of Lecture Hall and Dhauladhar Boys Hostel). Amounting to Rs. 42.09 Lakh.	The BWC in principle approved the proposal amounting to Rs. 42.09 Lakh.	The work has been completed. No further action is required.	The BWC noted the action taken and decided to drop the item.
28.	33.5.2	Providing ramp for physically challenged persons connecting main road and shopping complex near SBI. Amounting to Rs. 2.25	The BWC in principle approved the proposal amounting to Rs. 2.25 Lakh.	The work has been completed and final bill is under process. No further action is	The BWC noted the action taken and decided to drop the item.
29.	33.5.3	Providing LED street lights in the NIT campus (Phase-III). Amounting to Rs. 12.55 Lakh.	The BWC in principle approved the proposal amounting to Rs. 12.55 Lakh.	The work has been awarded vide letter No. 1946-60 dated 24/08/2023 and work is in progress.	The BWC noted the action taken.
30.	33.5.4	Providing protection and spares for HT Breakers at 03 Nos. 11/0.4 KV substations. Amounting to Rs. 5.55 Lakh.	The BWC in principle approved the proposal amounting to Rs. 5.55 Lakh.	The work has been completed. No further action is required.	The BWC noted the action taken and decided to drop the item.
31.	33.5.5	Providing network passive items at Dhauldhar Hostel, Mechanical Engineering Department, Central Block and Auditorium. Amounting to Rs. 7.09	The BWC in principle approved the proposal amounting to Rs. 7.09 Lacs and desired to specify all the items to be executed with in this estimate while	The work has been approved in the 40 th meeting of FC & 48 th meeting of BoG vide letter No. 427-30 & 310-312 dated 05/01/2023 respectively and tendering is under process.	The BWC noted the action taken.
32.	33.5.7	Repair and maintenance of DG set 160 & 320 KVA, fire pump & cables. Amounting to Rs. 7.25 Lakh.	preparing detailed DPR. The BWC in principle approved the proposal amounting to Rs. 7.25 Lacs.	The work has been approved in the 40 th meeting of FC & 48 th meeting of BoG vide letter No. 427-30 & 310-312 dated 05/01/2023 respectively and tendering is under process.	The BWC noted the action taken.



33.	33.5.8	Repair and maintenance of electrical installation of various residential and nonresidential buildings. Amounting to Rs. 18.90 Lakh. Annual repair &	The BWC in principle approved the proposal amounting to Rs. 18.90 Lacs.	meeting of BoG vide letter	noted the
		maintenance of existing centralized UPS system at NIT Hamirpur [(SH: Replacement of batteries of UPs 3x60 KVA (Unit-I)]. Amounting to Rs. 7.11 Lakh.	principle approved the proposal amounting to Rs. 7.11 Lacs.	completed and the final bill	noted the action taken and decided to drop the item.
35.	34.5.1	Construction of mini tube well in NIT Campus Hamirpur in Tehsil and District Hamirpur. (SH:Drilling of 2 Nos. bore well along with pumping machinery). Amounting to Rs. 52.52 Lakh.	The BWC in principle approved the proposal amounting to Rs. 52.52 Lakh.	The work has been approved in the 40 th meeting of FC & 48 th meeting of BOG vide letter No. 427-30 & 310-312 dated 05/01/2023 respectively and further correspondence with the H.P. Jal Shakti Vibhag is in process for execution of the work.	The BWC noted the action taken.
36.	34.5.2	Providing & installation of 4 Nos. dedicated bore well and submersible pump complete with electric connection and safety at Satpura, Himgiri, Himadri, & Udaygiri Boys Hostel NIT Hamirpur. Amounting to Rs. 27.88 Lakh.	The BWC in principle approved the proposal amounting to Rs. 27.88 Lakh.	The work has been approved in the 40 th meeting of FC & 48 th meeting of BoG vide letter No. 427-30 & 310-312 dated 05/01/2023 respectively and further correspondence with the H.P. Jal Shakti Vibhag is in process for execution of the work.	The BWC noted the action taken.
37.	34.5.8	Painting and distempering of Ambika Girls Hostel at NIT, Hamirpur (HP). Amounting to Rs. 25.65 Lakh.	The BWC in principle approved the proposal amounting to Rs. 25.65 Lakh.	The work has been approved in the 40 th meeting of FC & 48 th meeting of BoG vide letter No. 427-30 & 310-312 dated 05/01/2023 respectively and tendering is under process.	The BWC noted the action taken.



38.	34.5.12	Painting and distempering of Neelkanth Boys Hostel at NIT, Hamirpur (HP). Amounting to Rs. 26.48 Lakh.	principle approved the proposal amounting to Rs. 26.48 Lakh.	meeting of BoG vide letter No. 427-30 & 310-312 dated 05/01/2023 respectively and tendering is under process.	The BWC noted the action taken.
39.	34.5.13	Painting and distempering of Himgiri Boys Hostel at NIT, Hamirpur (HP). Amounting to Rs. 44.71 Lakh.	The BWC in principle approved the proposal amounting to Rs. 44.71 Lakh.	meeting of BoG vide	The BWC noted the action taken.
40.	34.5.15	A/A& M/O of LWSS REC From river Beas in Tehsil & Distt. Hamirpur.(SH:-Providing and laying of MSERW pipe for rising main 1st& 2nd stage MSERW 150 mm dia)(Deposited work). Amounting to Rs. 63.63 Lakh.	The BWC directed to get in writing from Jal Shakti Vibhag, that what will be the share of NIT in the said repair and maintenance cost.	approved in the 40 th meeting of FC & 48 th meeting of BoG vide letter No. 427-30 & 310-312 dated 05/01/2023 respectively and further correspondence with the H.P. Jal Shakti Vibhag is	The BWC noted the action taken.
41.	34.5.17	Repair and maintenance including painting and distempering of Type-I Qtrs. at NIT Hamirpur. Amounting to Rs. 27.88 Lakh.	The BWC in principle approved the proposal amounting to Rs. 26.14 Lakh.	The work has been awarded vide letter No. 2944-58 dated 17.11.2023 and work is in progress.	The BWC noted the action taken.



PART-II

ITEM No. 34.4:

REPORTING ITEMS

Sr. No.	Work/ Agenda Item	Status of Work	Resolution of 35 th of BWC
1.	Providing barbed wire on existing boundary wall in Mani Mahesh Girls Hostel NIT Hamirpur. Amounting to Rs. 2.14 Lakh.	The work has been completed and the final bill is under process.	The BWC noted the action taken and decided to drop the item.
		No further action is required.	
2.	Refilling of fire extinguishers at various non-residential buildings and hostels.	The work has been completed.	The BWC noted the action taken and decided to drop the item.
	Amounting to Rs. 4.10 Lakh.	No further action is required.	
3.	Providing Ramp for differently abled students from road to the Amul cafe NIT Hamirpur.	The work has been completed and the final bill is under process.	The BWC noted the action taken and decided to drop the item.
	Amounting to Rs. 1.94 Lakh.	No further action is required.	
4.	Replacement of broken polycarbonate sheet in Electronics Department, Lecture Hall & Kitchen shed near Auditorium.	The work has been completed.	The BWC noted the action taken and decided to drop the item.
	Amounting to Rs. 3.29 Lakh	No further action is required.	
5.	Flushing of existing bore well including providing and installation of submersible pump complete with electric connection etc. near Student Activity Centre. E-Class Room & New Computer Center.	The work has been completed.	The BWC noted the action taken and decided to drop the item.
	Amounting to Rs. 8.75 Lakh.	No further action is required.	
6.	Providing and laying GI pipe line from existing bore well near Student Activity Centre, E-Class Room & New Computer Center to inter connecting GI pipe line to main tank NIT Hamirpur.	The work has been completed.	The BWC noted the action taken and decided to drop the item.
	Amounting to Rs. 8.79 Lakh.	No further action is required.	

Ald

7.	Providing power wiring at Hall	The work has been	The BWC noted the
/.	No. 202 & 203 including dedicated earthing to newly procured XRD machine at Central	completed.	action taken and decided to drop the item.
	Block at NIT Hamirpur.		
	Amounting to Rs. 1.50 Lakh.	No further action is required.	3
8.	Providing railing for protection at open parking near Satpura hostel.	The work has been completed.	The BWC noted the action taken and decided to drop the
	Amounting to Rs. 4.40 Lakh.	No further action is required.	item.
9.	Replacement of defective cables of Electrical Engineering Department, Central workshop & street light at NIT Hamirpur.	The work has been completed.	The BWC noted the action taken and decided to drop the item.
	Amounting to Rs. 18.52 Lakh.	No further action is required.	
10.	Providing power connection to workstations in newly established lab Room No. 302 top floor (Admin Block) NIT Hamirpur (HP).	The work has been completed.	The BWC noted the action taken and decided to drop the item.
	Amounting to Rs. 1.72 Lakh.	No further action is required.	
11.	Painting and distempering of Type-II Qtrs. (SH: Block A,B,C&D).	The work has been completed and the final bill is under process.	The BWC noted the action taken and decided to drop the item.
	Amounting to Rs. 24.76 Lakh.	No further action is required.	
12.	Providing aluminum partition in Hall No. 202, Department of Material Science Central Block at Steam Power Lab Mechanical Engineering Department NIT Hamirpur (HP).	The work has been completed.	The BWC noted the action taken and decided to drop the item.
	Amounting to Rs. 4.66 Lakh.	No further action is required.	
13.	Providing aluminum partition electrical work and networking in Hall No. 303 & 304 at Central Block NIT Hamirpur for shifting of Academic Branch from Corporate office.	The work has been completed.	The BWC noted the action taken and decided to drop the item.
	Amounting to Rs. 15.90 Lakh.	No further action is required.	



14.	Providing power connection to workstations in newly established computation lab room No. 203 1 st Floor (Admin Block) NIT Hamirpur (HP). Amounting to Rs. 2.75 Lakh.	The work has been awarded vide letter No. 393-405 dated 26/04/2023and work is in progress.	The BWC noted the action taken and decided to drop the item.
15.	Supplying, fixing and testing of network passive items (Internet LAN wiring in Administrative area and residential area of Type-V) of NIT Hamirpur.	The work has been completed.	The BWC noted the action taken and decided to drop the item.
	Amounting to Rs. 6.70 Lakh.	No further action is required.	
16.	Painting and distempering of Type IV special (Block -B, C&D) (Qtr. No.534 to 581) 48 Nos. Qtrs. Faculties Houses at NIT, Hamirpur (HP).	The work has been completed and the final bill is under process.	The BWC noted the action taken and decided to drop the item.
	Amounting to Rs. 23.98 Lakh.	No further action is required.	
17.	Painting and distempering of Vindhyachal Boys Hostel at NIT, Hamirpur (HP).	The work has been completed and the final bill is under process.	The BWC noted the action taken and decided to drop the item.
	Amounting to Rs. 18.01 Lakh.	No further action is required.	
18.	Painting and distempering of Mani Mahesh Girls Hostel at NIT, Hamirpur (HP).	The work has been completed and the final bill is under process.	The BWC noted the action taken and decided to drop the item.
	Amounting to Rs. 18.17 Lakh.	No further action is required.	
19.	Painting and distempering of Aravali Girls Hostel & Dhauladhar Boys Hostel at NIT, Hamirpur (HP).	The work has been completed and the final bill is under process.	The BWC noted the action taken and decided to drop the item.
	Amounting to Rs. 19.61 Lakh.	No further action is required.	
20.	Repair & maintenance of existing centralized UPS system at NIT Hamirpur [(SH: Replacement of batteries of UPS 3x60 KVA (Unit-II)].	The work has been completed.	The BWC noted the action taken and decided to drop the item.
	Amounting to Rs. 16.05 Lakh.	No further action is required.	



21.	Providing & fixing stainless steel (304 Grade) staircase at Administration Block near lift up to 1 st floor.	The work has been completed.	The BWC noted the action taken and decided to drop the item.
	Amounting to Rs. 4.60 Lakh.	No further action is required.	
22.	Renovation of rooms & toilets in Satpura Hostel.(SH: Painting and distempering and repair work of Block-C international Hostel). Amounting to Rs. 10.61	The work has been awarded vide letter No.834-849 dated 05-06-2023 and work is in progress.	The BWC noted the action taken.
	Lakh.		
23.	Surfacing of road Type-IV special Qtrs. and road from Neelkanth Hostel to Shivalik Hostel.	The work has been completed and final bill is under process.	The BWC noted the action taken and decided to drop the item.
	Amounting to Rs. 25.36Lakh	No further action is required.	
24.	Painting and distempering of Type-IV special Block –A, Type-IV Block-D (Qtrs. No. 444-449 and Type-III (Block-A) at NIT campus Hamirpur.	The work has been completed and final bill is under process.	The BWC noted the action taken and decided to drop the item.
	A	No further action is	
25.	Amounting to Rs. 16.49 Lakh. Renovation of ladies and gents toilets in Mathematics Department Ground Floor Admin Block at NIT Hamirpur (HP).	The work has been awarded vide letter No. 1911-1928 dated 23-08-2023 and work is in progress.	The BWC noted the action taken.
	Amounting to Rs 5 99 I akh		
26.	Amounting to Rs. 5.99 Lakh. Providing, fixing and testing at Network (Internet) passive items at Management Department NIT Hamirpur.	The work has been completed and the final bill is under process. No further action is	The BWC noted the action taken and decided to drop the item.
	Amounting to Rs. 1.33 Lakh.	required.	
27.	Providing, fixing & repair works of residential buildings at NIT Hamirpur. Amounting to Rs. 24. 87 Lakh.	The work has been awarded vide letter No. 2350-64 dated 25/09/2023 and work is in progress.	The BWC noted the action taken.
28.	Providing, fixing & repair works of hostel buildings at NIT Hamirpur. Amounting to Rs. 24. 81 Lakh.	The work has been awarded vide letter No. 2607-21 dated 11/10/2023 and work is in progress.	The BWC noted the action taken.



20	1116		
29.	AMC of 4 Nos. lifts installed at New Computer Centre & E-Class Room.	The A/A & E/S has been accorded vide letter No. 2856-58 dated 03/02/2023 and tendering is under process.	The BWC noted the action taken.
	Amounting to Rs. 8.43 Lakh.	P	
30.	Renovation of Class Room /Labs (Existing Room No. 201, 202, 203, 205 & 206) first floor and 112 A ground floor) in Admin Block NIT Hamirpur (HP).(SH: Civil & Electrical Work). Amounting to Rs. 18.34 Lakh.	Financial bid has been opened and the award of work is under process.	The BWC noted the action taken.
31.	Supplying of various items for repair and maintenance of residential buildings.	Financial bid has been opened and the award of work is under process.	The BWC noted the action taken.
32.	Amounting to Rs. 24.68 Lakh. Supplying of various items for	Einanaial 1:1 1	TI DIVIG
32.	repair and maintenance of hostel buildings.	Financial bid has been opened and the award of work is under process.	The BWC noted the action taken.
	Amounting to Rs. 24.78 Lakh.		
33.	Special repair works of newly allotted residential houses at NIT Hamirpur. (SH: Estimate for miscellaneous urgent nature repair of almirahs and kitchen cupboards repair works at residential flat-regarding.	The A/A & E/S has been accorded vide letter No. 1230-32 dated 04/07/2023 and tendering is under process.	The BWC noted the action taken.
	Amounting to Rs. 9.96 Lakh.		
34.	Supplying of dustbins of different capacity for Garbage.	The A/A & E/S has been accorded vide letter No. 1233-35 dated 04/07/2023 and tendering is under process.	The BWC noted the action taken.
25	Amounting to Rs. 21.90 Lakh.		
35.	Repairing of broken boundary wall at various locations in NIT Hamirpur.	Financial bid has been opened and the award of work is under process.	The BWC noted the action taken.
	Amounting to Rs. 9.96 Lakh.		
36.	Renovation of children park near Shiv Mandir at NIT Hamirpur.	The A/A & E/S has been accorded vide letter No. 1236-38 dated 04/07/2023 and procurement through	The BWC noted the action taken.
	Amounting to Rs. 7.00 Lakh.	GeM is under process.	



37.	Development of manure pits at Various hostels.	The A/A & E/S has been accorded vide letter No. 1236-38 dated 04/07/2023 and tendering through NIQ is under	The BWC noted the action taken.
	Amounting to Rs. 0.50 Lakh.	process.	
38.	Development of garden area and fountains at various locations in NIT Hamirpur. Amounting to Rs. 2.00 Lakh.	The A/A & E/S has been accorded vide letter No. 1236-38 dated 04/07/2023 and tendering is under process.	The BWC noted the action taken.
39.	Supply, installation, testing and commissioning (SITC) of IP based CCTV Cameras and network (Internet) passive item with 03 years comprehensive warranty in Student Activity Centre. Amounting to Rs. 16.92 Lakh.	The A/A & E/S has been accorded vide letter No. 1233-35 dated 04/07/2023 and tendering is under process.	The BWC noted the action taken.
40.	Providing roof top covering shed for Type-IV (CPWD Qtrs. 06 Nos.) top floor flat No. 442-443 to save the building. Amounting to Rs. 24.00 Lakh.	The A/A & E/S has been accorded vide letter No. 1227-29 dated 04/07/2023 and tendering is under process.	The BWC noted the action taken.
41.	Requirement of cast iron benches for different locations at NIT campus. Amounting to Rs. 1.60 Lakh.	The procurement of cast iron benches has been done through GeM.	The BWC noted the action taken and decided to drop the item.
42.	Renovation of muffs and replacement of rusted street light connection board.	required. The A/A & E/S has been accorded vide letter No. 1227-29 dated 04/07/2023 and tendering is under process.	The BWC noted the action taken.
43.	Amounting to Rs. 12.85 Lakh. Protection of Type-IV Block-A building affected by land slide during heavy rains at NIT Hamirpur. (SH: Proposed RCC wall for protection of Type-IV Qtrs.). Amounting to Rs. 18.92 Lakh.	The A/A & E/S has been accorded vide letter No. 2626-28 dated 12/10/2023 and tendering is under process.	The BWC noted the action taken.



PART-III (NEW ITEMS)

ITEM No 35.5:

Following items have been recommended by Advisory Campus Development Committee:

Sr.	Item	Agenda	Brief Description of Work	Resolution of
No.	No.			35 th of BWC
1	35.5.1	Installing a Grid-Interactive Solar Rooftop PV Power plant at NIT, Hamirpur on different buildings on the premises (For 2040 KWp) [One Year Interest 2023-24 from Corpus Fund & Financial Support from MNRE, GOI, if any	Radiance Potential available at NIT Hamirpur campus and motive of reducing its current electricity bill, an effort has been made by current administration to explore probable assessment of available rooftop solar energy potential by inviting Expression Of Interest in March 2023 from prospective firms through web publicity. The Job order for preparing pre-feasibility report of NITH Solar rooftop plant was released on 17th July, 2023 to M/s Chandigarh Energy Pvt. Ltd. Chandigarh. Recently the firm has submitted its findings and has presented it in front of specially constituted expert committee on 22/11/2023.In view of fact that such an effort would go in long way in fulfilling major share of its energy demand throughout year on one hand and the effort will also help in resource generation and earnings to institute through selling electricity to HPSEBL, Shimla-the current utility feeding electrical power to NITH stakeholders during lean hours of the day and in grid interactive mode, the solar power can be utilized to its full potential. All the requirements are being fulfilled by the site conditions of NIT Hamirpur. Accordingly an estimate has been framed amounting to Rs. 1162.80 lakh without GST and Rs. 1323.26 lakh with GST. The work stand approved by the Advisory Campus Development Committee.	The BWC approved the work in principal and also directed to take up the case in the Ministry of New and Renewable Energy before putting the same in FC & BOG.

Member Secretary BWC, NIT Hamirpur